

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Mary Elizabeth Drive

Activity: Drainage Improvement

Narrative Description of Project:

Completion: Apr-15

Project improved 185 L.F. of drainage system. Grubbed and cleared 165 L.F. of channel. Replaced (1) crossline pipe. Installed (1) inlet drain basin, 185 L.F. of channel pipe, sod and rip rap for erosion control.

2015-012 / Mary Elizabeth Drive	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
ADS / Administrative Support	6.0	\$135.00	\$7.08	\$14.91	\$0.00	\$84.66	\$241.65
ARR / Add rock	22.0	\$494.88	\$42.44	\$23.43	\$0.00	\$313.86	\$874.61
AUDIT / Audit Project	1.0	\$22.79	\$0.00	\$0.00	\$0.00	\$13.23	\$36.02
CBINS / Catch basin - installed	40.0	\$879.60	\$92.00	\$30.48	\$0.00	\$555.60	\$1,557.68
CGRB / Channel - grubbed	40.0	\$891.40	\$101.92	\$25.56	\$0.00	\$565.80	\$1,584.68
CPI / Channel Pipe - Installation	144.0	\$3,142.60	\$726.13	\$2,118.24	\$0.00	\$2,039.56	\$8,026.53
HAUL / Hauling	99.0	\$2,178.44	\$870.89	\$1,167.04	\$0.00	\$1,556.15	\$5,772.52
ONJV / Onsite Job Visit	60.0	\$1,883.66	\$215.28	\$82.99	\$0.00	\$1,200.66	\$3,382.59
PI / Project Inspection	1.0	\$44.27	\$0.00	\$3.86	\$0.00	\$33.96	\$82.09
PROFS / Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$1,960.22	\$0.00	\$1,960.22
PRRECON / Project Reconnaissance	2.0	\$59.68	\$7.08	\$1.93	\$0.00	\$36.46	\$105.15
SC / Sediment Control	50.0	\$1,084.20	\$213.92	\$67.37	\$0.00	\$710.00	\$2,075.49
SG / Shoot Grade	15.0	\$312.75	\$17.70	\$10.65	\$0.00	\$214.65	\$555.75
SI / Sod - Installation	70.0	\$1,490.80	\$119.42	\$1,102.81	\$0.00	\$980.60	\$3,693.63
SODW / Sod - Watered	15.0	\$301.00	\$55.02	\$34.91	\$0.00	\$193.35	\$584.28
STAGING / Staging Materials	15.0	\$331.60	\$17.70	\$14.91	\$0.00	\$220.80	\$585.01
2015-012 / Mary Elizabeth Drive	580.0	\$13,252.67	\$2,486.58	\$4,699.10	\$1,960.22	\$8,719.34	\$31,117.91
Sub Total							
Grand Total	580.0	\$13,252.67	\$2,486.58	\$4,699.10	\$1,960.22	\$8,719.34	\$31,117.91





During



After



