



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Hawkes Road Channel

Activity: Drainage Improvement

Duration: 01/29/20-03/16/20

Narrative Description of Project:

Project improved 1,111 L.F. of drainage system. Removed trees from workshelf. Grubbed and cleared 1,111 of workshelf. Installed (5) bleeder pipes. Hydroseeded for erosion control.

2020-027 / Hawkes Road Channel	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	3.0	\$65.37	\$0.00	\$0.00	\$0.00	\$0.00	\$65.37
BPINST / Bleeder pipe - Installed	167.0	\$3,435.75	\$1,110.14	\$773.27	\$0.00	\$1,872.42	\$7,191.58
DEBREM / Debris Removal - Jobsite	130.0	\$2,701.90	\$1,393.73	\$153.13	\$0.00	\$1,314.50	\$5,563.26
HAUL / Hauling	514.0	\$12,085.39	\$7,470.26	\$10,520.08	\$0.00	\$2,206.26	\$32,281.99
HYDR / Hydroseeding	50.0	\$1,020.15	\$138.07	\$912.15	\$0.00	\$447.75	\$2,518.12
NONPRO / Non-Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$42,500.00	\$0.00	\$42,500.00
RMTRW / Remove trees - Workshelf	134.0	\$2,794.68	\$1,003.95	\$206.14	\$0.00	\$1,445.04	\$5,449.81
TC / Traffic Control - Jobsite	20.0	\$415.20	\$19.45	\$85.71	\$0.00	\$259.50	\$779.86
WSDR / Workshelf - Dressed	40.0	\$820.50	\$317.34	\$118.70	\$0.00	\$386.70	\$1,643.24
WSGRB / Workshelf - Grubbed	90.0	\$1,859.40	\$1,248.31	\$223.08	\$0.00	\$1,160.10	\$4,490.89
2020-027 / Hawkes Road Channel Sub Total	1,148.0	\$25,198.34	\$12,701.25	\$12,992.26	\$42,500.00	\$9,092.27	\$102,484.12
Grand Total	1,148.0	\$25,198.34	\$12,701.25	\$12,992.26	\$42,500.00	\$9,092.27	\$102,484.12


Before

(No Picture Available)

During

(No Picture Available)

Ending





Project: Hawkes Road Channel

Activity: Drainage Improvement














Project #: 2020-027

Township/SW Dist: Bluffton/4

Completed: March 2020

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe



1 inch = 330 feet

Prepared By: BC Stormwater Management Utility

Date Print: 10/10/20

File: C:\project summaries map\Hawkes Road Channel_2020-027