

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Roosevelt Avenue

Activity: Drainage Improvement

Narrative Description of Project:

Duration: 7/20/16 - 9/8/16

Project improved 427 L.F. of drainage system. Cleaned out 92 L.F. of channel. Installed (1) weir, (2) catch basins, (1) crossline pipe, 258 L.F. of channel pipe, straw mat, rip rap and hydroseeded for erosion control. Jetted 120 L.F. of channel pipe.

2016-015 / Roosevelt Avenue	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
APREP / Asphalt Preparation	50.0	\$1,145.40	\$345.72	\$56.87	\$0.00	\$718.50	\$2,266.49
AUDIT / Audit Project	1.0	\$23.49	\$0.00	\$0.00	\$0.00	\$13.23	\$36.72
CBINS / Catch basin - installed	200.0	\$4,588.80	\$1,290.83	\$1,135.57	\$0.00	\$2,789.70	\$9,804.90
CCO / Channel - cleaned out	90.0	\$4,490.89	\$311.17	\$64.35	\$0.00	\$1,208.50	\$6,074.91
CPI / Channel Pipe - Installation	290.0	\$6,782.49	\$2,426.89	\$5,060.17	\$0.00	\$4,073.10	\$18,342.65
CPJ / Channel Pipe - Jetted	5.0	\$123.50	\$43.40	\$18.24	\$0.00	\$82.35	\$267.49
HAUL / Hauling	204.0	\$4,937.13	\$1,795.16	\$8,806.83	\$0.00	\$2,933.16	\$18,472.28
HYDR / Hydroseeding	50.0	\$1,164.80	\$232.35	\$301.56	\$0.00	\$718.10	\$2,416.81
PP / Project Preparation	84.0	\$1,980.04	\$291.55	\$82.93	\$0.00	\$1,149.12	\$3,503.64
RRI / Rip Rap - Installed	80.0	\$1,855.00	\$938.69	\$296.04	\$0.00	\$1,119.20	\$4,208.93
STAGING / Staging Materials/Equipment	65.0	\$1,490.29	\$511.03	\$40.52	\$0.00	\$896.30	\$2,938.14
UTLOC / Utility locates	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
2016-015 / Roosevelt Avenue Sub Total	1,120.0	\$28,606.52	\$8,186.79	\$15,863.07	\$0.00	\$15,714.49	\$68,370.87
Grand Total	1,120.0	\$28,606.52	\$8,186.79	\$15,863.07	\$0.00	\$15,714.49	\$68,370.87









