



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Irongate Subdivision - Blacksmith Circle

Activity: Routine/Preventive Maintenance

Duration: 11/23/2021 - 01/25/2022

Narrative Description of Project:

Project improved 1,659 L.F. of drainage system. Cleaned out 250 L.F. of channel and 1,409 L.F. of roadside ditch. Repaired (1) washout.

2022-526 / Irongate Subdivision - Blacksmith Circle	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
ASBUILT / Asbuilt - Project	6.00	\$140.00	\$8.70	\$15.78	\$0.00	\$107.00	\$271.48
AUDIT / Audit Project	0.50	\$16.37	\$0.00	\$0.00	\$0.00	\$10.11	\$26.48
CCO / Channel - cleaned out	16.00	\$394.62	\$95.62	\$20.96	\$0.00	\$320.72	\$831.92
CLJS / Cleaned up jobsite	12.00	\$290.15	\$17.40	\$18.34	\$0.00	\$227.56	\$553.45
HAUL / Hauling	30.00	\$898.62	\$1,313.66	\$102.18	\$0.00	\$588.72	\$2,903.18
RPWO / Repaired Washout	16.00	\$399.60	\$34.80	\$45.92	\$0.00	\$270.96	\$751.28
RSDCL / Roadside Ditch - Cleanout	55.00	\$1,572.29	\$376.57	\$169.90	\$0.00	\$1,084.27	\$3,203.03
UTLOC / Utility locates	0.50	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
Grand Total	136.00	\$3,724.00	\$1,846.75	\$373.08	\$0.00	\$2,615.95	\$8,559.78

(Before)



(During)



(After)





Project: Irongate S/D
Blacksmith Circle

Activity: Routine/
Preventive
Maintenance

Project #:
2022-526

Township/SW Dist:
Port Royal Island/9

Completed:
January 2022

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 87.5 175 350 525 700
Feet

1 inch = 500 feet

Prepared By: BC Stormwater Management Utility

Date Print: 05/26/22

File: C:\project summaries map\Irongate S/D Blacksmith Circle_2022-526