



**Beaufort County Public Works
Stormwater Infrastructure
Project Summary**

Project Summary: Port Royal Island Bush Hog

Project #: 2010-033 Completed: Aug-09

Narrative Description of Project:
 Bush hogged 4,557 L.F of outfall ditch and workshelf. This project consisted of the following areas: Possum Hill (564 L.F.), Walker Circle (1,982 L.F.), Burton Well Road (1,325 L.F.), Leo Green Road (686 L.F.)

Material Cost, Rental Equipment Summary, and Labor

Material	Unit	Cost/Unit	Qty	Cost
Diesel	gallon	\$2.37	26.0	\$61.62
Gas	gallon	\$2.37	19.5	\$46.22
Labor	hours		40.5	\$1,292.41
Total Cost of Materials, Rental Equip., and Labor				\$1,338.63

Note: Labor cost includes the employee's salary plus fringe benefits.

Equipment Cost

Item	Asset	Cost/Hour	Hrs.	Cost
Bush Hog	23361	\$42.37	14.5	\$614.37
Pickup Truck	22813	\$4.17	20.0	\$83.40
Total Equipment Cost				\$697.77

Cost/hour excludes fuel cost.

Total Cost: \$2,036.39

Site Photographs

Before



During



After

