

Beaufort County Public Works

Stormwater Infrastructure Project Summary

Project Summary: Bailey Circle

Narrative Description of Project:

Project improved 2,154 L.F. of drainage system. Cleaned out 1,954 L.F. of roadside ditch and 200 L.F. of outfall ditch. Replaced (1) crossline pipe. Jetted (4) crossline pipes. Installed rip rap and hydroseeded for erosion control.

2011-510 / Bailey Circle	Labor	Labor	Equipment	Material	Contractor	Indirect	
·	Hours	Cost	Cost	Cost	Cost	Cost	Total Cost
AUDIT / Audit Project	1.00	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
CLPJT / Crossline Pipe - Jetted	14.00	\$299.81	\$155.12	\$42.56	\$0.00	\$0.00	\$497.49
CPRPL / Crossline Pipe - Replaced	45.00	\$1,001.13	\$94.76	\$783.37	\$0.00	\$0.00	\$1,879.26
DLO / Ditch Layout	11.00	\$242.70	\$81.64	\$24.91	\$0.00	\$0.00	\$349.25
HAUL / Hauling	81.00	\$1,694.09	\$955.98	\$720.13	\$0.00	\$0.00	\$3,370.20
HYDR / Hydroseeding	6.00	\$121.40	\$41.36	\$92.50	\$0.00	\$0.00	\$255.26
LM / Loading Materials	4.00	\$85.68	\$119.00	\$21.04	\$0.00	\$0.00	\$225.72
LR / Level Road	10.00	\$210.80	\$125.20	\$34.19	\$0.00	\$0.00	\$370.19
ODCO / Outfall ditch - cleaned out	93.00	\$2,043.10	\$131.84	\$131.66	\$2,232.69	\$0.00	\$4,539.29
PL / Project Layout	37.00	\$822.25	\$57.68	\$25.00	\$0.00	\$0.00	\$904.93
PRRECON / Project Reconnaissance	4.00	\$95.99	\$8.24	\$15.00	\$0.00	\$0.00	\$119.23
SC / Sediment Control	32.00	\$692.14	\$41.20	\$39.54	\$0.00	\$0.00	\$772.88
UTLOC / Utility locates	1.50	\$30.72	\$6.18	\$4.98	\$0.00	\$0.00	\$41.88
Indirect Labor, Services and Supplies	0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,950.56	\$4,950.56
2011-510 / Bailey Circle	339.50	\$7,360.29	\$1,818.20	\$1,934.88	\$2,232.69	\$4,950.56	\$18,296.62
Sub Total							
Grand Total	339.50	\$7,360.29	\$1,818.20	\$1,934.88	\$2,232.69	\$4,950.56	\$18,296.62

Before



During



After

Completion: Nov-10



