



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Almond Drive

Narrative Description of Project:

Project improved 111 L.F. of drainage system. Installed 111 L.F. of outfall pipe, rip rap and hydroseeded for erosion control.

Completion: Dec-11

2011-018 / Almond Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
BKFILL / Back Fill	5.5	\$129.14	\$61.65	\$70.72	\$0.00	\$0.00	\$261.50
COMP / Compile Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
DLO / Ditch Layout	8.0	\$175.04	\$16.28	\$15.60	\$0.00	\$0.00	\$206.92
HAUL / Hauling	18.5	\$404.47	\$246.24	\$372.44	\$0.00	\$0.00	\$1,023.14
HYDR / Hydroseeding	9.0	\$191.57	\$30.76	\$56.73	\$0.00	\$0.00	\$279.05
LM / Loading Materials	1.0	\$21.42	\$47.93	\$6.64	\$0.00	\$0.00	\$75.99
OFPI / Outfall Pipe - Installation	54.0	\$1,311.96	\$192.03	\$1,155.86	\$0.00	\$0.00	\$2,659.85
PRRECON / Project Reconnaissance	7.0	\$178.49	\$20.35	\$24.80	\$0.00	\$0.00	\$223.64
SURVSVC / Surveying Services	0.0	\$0.00	\$0.00	\$0.00	\$600.00	\$0.00	\$600.00
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$1,725.42	\$1,725.42
2011-018 / Almond Drive	105.0	\$2,453.05	\$615.23	\$1,702.78	\$600.00	\$1,725.42	\$7,096.47
Sub Total							
Grand Total	105.0	\$2,453.05	\$615.23	\$1,702.78	\$600.00	\$1,725.42	\$7,096.47

Before



During



After



Project: Almond Road

Activity: Drainage Maintenance














Project #: 2011-018

Township: St. Helena Island

Completed: December 2011

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Installed 111 LF of outfall pipe, rip rap and hydroseeded for erosion control.



1 inch = 136 feet