

## **Beaufort County Public Works**

Stormwater Infrastructure
Project Summary

**Project Summary**: Cleveland Road Communications Tower Outfall

## **Narrative Description of Project:**

Project improved 2,250 L.F. of drainage system. Bush hogged 2,250 L.F. of outfall ditch and workshelf. Cleaned out 1,250 L.F. of outfall ditch.

2011-640 / Cleveland Rd Communication '	Labor Labor	Equipment Material	Contractor	Indirect	
	Hours Cost	Cost Cost	Cost	Cost	<b>Total Cost</b>
AUDIT / Audit Project	0.50 \$10.24	\$0.00 \$0.00	\$0.00	\$0.00	\$10.24
HAUL / Hauling	16.00 \$359.20	\$212.96 \$51.83	\$0.00	\$0.00	\$623.99
ODBH / Outfall ditch - bushhogged	26.00 \$556.79	\$375.04 \$68.74	\$0.00	\$0.00	\$1,000.57
ODCO / Outfall ditch - cleaned out	32.00 \$728.00	\$0.00 \$0.00	\$0.00	\$0.00	\$728.00
Indirect Labor, Services and Supplies	0.00 \$0.00	\$0.00 \$0.00	\$0.00	\$1,132.28	\$1,132.28
2011-640 / Cleveland Rd Communication	74.50 \$1,654.23	\$588.00 \$120.57	\$0.00	\$1,132.28	\$3,495.08
Sub Total					
Grand Total	74.50 \$1,654.23	\$588.00 \$120.57	\$0.00	\$1,132.28	\$3,495.08
ODBH / Outfall ditch - bushhogged ODCO / Outfall ditch - cleaned out Indirect Labor, Services and Supplies 2011-640 / Cleveland Rd Communication Sub Total	26.00 \$556.79 32.00 \$728.00 0.00 \$0.00 <b>74.50</b> \$1,654.23	\$375.04 \$68.74 \$0.00 \$0.00 \$0.00 \$0.00 \$588.00 \$120.57	\$0.00 \$0.00 \$0.00 <b>\$0.00</b>	\$0.00 \$0.00 \$1,132.28 <b>\$1,132.28</b>	\$1,000 \$723 \$1,132 <b>\$3,49</b> 5

## Before



During



After

Completion: Jun-11



