



# Beaufort County Public Works

## Stormwater Infrastructure

### Project Summary

**Project Summary:** Sheldon Bush Hog

**Narrative Description of Project:**

**Completion:** Aug-11

First rotation from May 2011 to August 2011. Bush hogged 107,976 L.F. of outfall ditch and 11,149 L.F. of roadside ditch

This project consisted of the following areas: Huspah Court South (1,607 L.F.), Huspah Court North (1,972 L.F.), Robinson Hill Road (1,290 L.F.), Rail Bed Road (1,594 L.F.), Mitchell Road (5,089 L.F.), Paige Point Bluff (564 L.F.), George Williams Lane (3,487 L.F.), William Campbell Road (1,650 L.F.), Johnson Road (1,025 L.F.), Archie Sumpter Road (4,454 L.F.), Cuthbert Farm Road (835 L.F.), Fire Station Lane (1,040 L.F.), Bailey Circle (5,704 L.F.), Nix Road (1,278 L.F.), Prescott Road (2,357 L.F.), Swallow Tail Lane (2,187 L.F.), Gray Road (1,309 L.F.), Big Estate Circle (3,079 L.F.), Joseph Lane (1,388 L.F.), Newberry Circle (1,382 L.F.), Twickenham Plantation Road (8,891 L.F.), African Baptist Church Road (2,672 L.F.), Horse Tail Road (4,275 L.F.), Albertha Fields Circle (2,127 L.F.), Stroban Road (3,082 L.F.), Dash Road (796 L.F.), Jenkins Road (645 L.F.), Dean Hall Road (360 L.F.), Horace Dawson Lane (8,289 L.F.), Seigler Road (492 L.F.), Honeybee Island Road (688 L.F.), Pap Kee Lane (1,367 L.F.), Oakhurst Road (1,751 L.F.), Lightsey Road (1,119 L.F.), River Oak Road (2,021 L.F.), Jasmine Hall Road (8,056), Wimbee Landing Road (6,817 L.F.), Dan Drive (890 L.F.), Coakley Drive (678 L.F.), Dale RC&D (9,964 L.F.), Mt Pisgah Church Road (613 L.F.), Coker Lane (1,728 L.F.), Gum Tree Lane (3,566 L.F.), Browns Island Road (2,857 L.F.) and Stroup Road (2,090 L.F.)

2012-303A / Sheldon Bush Hog	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	3.0	\$61.44	\$0.00	\$0.00	\$0.00	\$0.00	\$61.44
HAUL / Hauling	9.5	\$198.80	\$68.24	\$44.50	\$0.00	\$0.00	\$311.54
ODBH / Outfall ditch - bushhogged	914.0	\$18,915.57	\$8,166.26	\$2,936.39	\$0.00	\$0.00	\$30,018.22
RDBH / Roadside ditch - bushhogged	50.0	\$1,024.25	\$485.69	\$184.47	\$0.00	\$0.00	\$1,694.41
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$13,486.67	\$13,486.67
<b>2012-303A / Sheldon Bush Hog</b>	<b>996.5</b>	<b>\$20,200.06</b>	<b>\$8,903.53</b>	<b>\$3,231.17</b>	<b>\$0.00</b>	<b>\$13,486.67</b>	<b>\$45,572.28</b>
<b>Sub Total</b>							
<b>Grand Total</b>	<b>996.5</b>	<b>\$20,200.06</b>	<b>\$8,903.53</b>	<b>\$3,231.17</b>	<b>\$0.00</b>	<b>\$13,486.67</b>	<b>\$45,572.28</b>

Before



During



After

