



# Beaufort County Public Works

## Stormwater Infrastructure

### Project Summary

**Project Summary:** St Helena Ball Park Complex

**Narrative Description of Project:**

**Completion:** May-11

Project improved 930 L.F. of drainage system. Cleaned out 324 L.F. of outfall ditch, 466 L.F. of roadside ditch and 85 L.F. of swale. Jetted (2) access pipes, (1) crossline pipe and 140 L.F. of outfall pipe. Hydroseeded for erosion control.

2011-542 / St. Helena Ball Park Complex	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Cost	Total Cost
APJT / Access pipe - jetted	2.00	\$46.56	\$44.32	\$1.00	\$0.00	\$0.00	\$91.88
AUDIT / Audit Project	0.50	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
HAUL / Hauling	28.00	\$599.76	\$372.68	\$143.09	\$0.00	\$0.00	\$1,115.53
HYDR / Hydroseeding	7.50	\$169.30	\$28.96	\$147.02	\$0.00	\$0.00	\$345.28
ODCO / Outfall ditch - cleaned out	50.00	\$1,122.90	\$323.30	\$81.27	\$0.00	\$0.00	\$1,527.47
OFPJ / Outfall Pipe - Jetted	8.00	\$171.32	\$88.64	\$184.50	\$0.00	\$0.00	\$444.46
RSDCL / Roadside Ditch - Cleanout	30.00	\$677.20	\$152.60	\$38.39	\$0.00	\$0.00	\$868.19
UTLOC / Utility locates	3.50	\$71.68	\$14.42	\$13.80	\$0.00	\$0.00	\$99.90
Indirect Labor, Services and Supplies	0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,961.21	\$1,961.21
<b>2011-542 / St. Helena Ball Park Complex Sub Total</b>	<b>129.50</b>	<b>\$2,868.96</b>	<b>\$1,024.92</b>	<b>\$609.06</b>	<b>\$0.00</b>	<b>\$1,961.21</b>	<b>\$6,464.15</b>
<b>Grand Total</b>	<b>129.50</b>	<b>\$2,868.96</b>	<b>\$1,024.92</b>	<b>\$609.06</b>	<b>\$0.00</b>	<b>\$1,961.21</b>	<b>\$6,464.15</b>

Before



During



Project: St. Helena  
Ballpark Complex

Activity: Drainage  
Maintenance

Project #:  
2011-542

Township: St.  
Helena Island

Completed:  
May 2011

### Legend

— sde.SDE.HHRds

#### Drainage Type

- River
- Stream
- Outfall
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline
- D/W
- Access
- Piped
- Bleeder
- Parcels

Cleaned out 85  
LF of swale.

Cleaned out 121 LF of roadside ditch.  
Hydroseeded for erosion control. Jetted  
(2) access pipes.

Cleaned out 345 LF of roadside ditch.  
Hydroseeded for erosion control.

Cleaned out 324 LF  
of outfall ditch.

Jetted 140 LF of  
outfall pipe and (1)  
crossline pipe.



0 30 60 120 180 240  
Feet

1 inch = 93 feet