

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Braeburn Road Outfall

Narrative Description of Project:

Project improved 1,525 L.F. of drainage system. Cleaned out 1,525 L.F. of outfall ditch. Jetted (1) driveway pipe and (2) crossline pipes. Installed rip rap for erosion control.

2013-566 / Braeburn Road Outfall	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
CLPJT / Crossline Pipe - Jetted	12.0	\$262.14	\$132.96	\$50.48	\$0.00	\$98.82	\$544.40
ERCON / Erosion control	10.0	\$208.90	\$40.20	\$19.58	\$0.00	\$132.30	\$400.98
HAUL / Hauling	50.0	\$1,092.50	\$535.00	\$217.16	\$0.00	\$721.00	\$2,565.66
LM / Loading Materials	20.0	\$417.80	\$190.85	\$114.99	\$0.00	\$264.60	\$988.24
ODCO / Outfall ditch - cleaned out	106.0	\$2,377.52	\$308.93	\$196.03	\$0.00	\$1,594.67	\$4,477.15
PRRECON / Project Reconnaissance	8.0	\$192.58	\$16.08	\$24.47	\$0.00	\$133.38	\$366.51
UTLOC / Utility locates	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
2013-566 / Braeburn Road Outfall	208.0	\$4,593.22	\$1,224.02	\$622.71	\$0.00	\$2,971.23	\$9,411.18
Sub Total							
Grand Total	208.0	\$4,593.22	\$1,224.02	\$622.71	\$0.00	\$2,971.23	\$9,411.18

Before



During



After

Completion: Oct-12





