



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Eastern Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Dec-12

Project improved 1,287 L.F. of drainage system. Bush hogged 193 L.F. of workshelf. Cleaned out 193 L.F. of outfall ditch and 1,086 L.F. of roadside ditch. Jetted (8) driveway pipes and 8 L.F. of roadside pipe. Hydroseeded for erosion control.

2013-528 / Eastern Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
DLO / Ditch Layout	6.0	\$131.36	\$8.04	\$4.98	\$0.00	\$63.48	\$207.86
DPJT / Driveway Pipe - Jetted	28.0	\$625.82	\$310.24	\$136.00	\$0.00	\$294.58	\$1,366.64
HAUL / Hauling	44.5	\$976.13	\$454.75	\$129.87	\$0.00	\$645.79	\$2,206.54
HYDR / Hydroseeding	20.0	\$423.35	\$57.42	\$170.35	\$0.00	\$92.55	\$743.67
RSDCL / Roadside Ditch - Cleanout	105.0	\$2,283.75	\$595.08	\$116.20	\$0.00	\$769.36	\$3,764.39
TC / Traffic Control - Jobsite	7.0	\$152.95	\$74.90	\$7.02	\$0.00	\$100.94	\$335.81
UTLOC / Utility locates	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
WSBH / Workshelf - Bush Hogged	3.0	\$62.67	\$34.15	\$10.53	\$0.00	\$39.69	\$147.04
2013-528 / Eastern Road Sub Total	215.0	\$4,687.36	\$1,534.58	\$574.95	\$0.00	\$2,026.23	\$8,823.12
Grand Total	215.0	\$4,687.36	\$1,534.58	\$574.95	\$0.00	\$2,026.23	\$8,823.12

Before



During



After



Project: Eastern Road

Activity: Routine/
Preventative
Maintenance














Project #:
2013-528

Township: Port
Royal Island

Completed:
December 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Jetted (8)
driveway pipes.

Cleaned out 622 LF of outfall ditch.
Hydroseeded for erosion control.

Cleaned out 342 LF of roadside ditch.
Hydroseeded for erosion control.

Cleaned out 122 LF of roadside ditch.
Hydroseeded for erosion control.

Jetted 8 LF of roadside
pipe.

Bush hogged and cleaned
out 193 LF of outfall ditch.



1 inch = 167 feet