

## Beaufort County Public Works

## Stormwater Infrastructure

Project Summary

Project Summary: Fairfield Road

## **Narrative Description of Project:**

Completion: May-12

Project improved 819 L.F. of drainage system. Cleaned out 786 L.F. of roadside ditch and 33 L.F. of outfall ditch. Jetted (7) driveway pipes and (1) crossline pipe.

2012-567 / Fairfield Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
DPJT / Driveway Pipe - Jetted	12.0	\$262.56	\$132.96	\$38.32	\$0.00	\$0.00	\$433.84
HAUL / Hauling	16.5	\$353.43	\$219.62	\$130.98	\$0.00	\$0.00	\$704.03
ODCO / Outfall ditch - cleaned out	26.0	\$573.61	\$136.05	\$29.74	\$0.00	\$0.00	\$739.40
RSDCL / Roadside Ditch - Cleanout	24.0	\$534.78	\$93.37	\$24.09	\$0.00	\$0.00	\$652.24
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$1,191.50	\$1,191.50
2012-567 / Fairfield Road	80.0	\$1,755.10	\$582.00	\$223.13	\$0.00	\$1,191.50	\$3,751.72
Grand Total	80.0	\$1,755.10	\$582.00	\$223.13	\$0.00	\$1,191.50	\$3,751.72

## **Before**



During



After



