

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Godwin Road

Narrative Description of Project:

Project improved 782 L.F. of drainage system. Cleaned out 596 L.F. of roadside ditch. Jetted (1) crossline pipe, (3) driveway pipes and 186 L.F. of roadside pipe. Installed rip rap and hydroseeded for erosion control.

2013-560 / Godwin Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
HAUL / Hauling	20.0	\$437.00	\$214.00	\$78.25	\$0.00	\$266.30	\$995.55
HYDR / Hydroseeding	6.0	\$133.11	\$24.50	\$101.24	\$0.00	\$87.69	\$346.54
RSDCL / Roadside Ditch - Cleanout	30.0	\$677.75	\$243.66	\$47.21	\$0.00	\$331.25	\$1,299.87
RSPJ / Roadside Pipe - Jetted	10.0	\$218.45	\$110.80	\$45.60	\$0.00	\$82.35	\$457.20
UTLOC / Utility locates	2.0	\$41.78	\$0.00	\$0.00	\$0.00	\$26.46	\$68.24
2013-560 / Godwin Road	68.5	\$1,518.54	\$592.96	\$272.30	\$0.00	\$800.66	\$3,184.46
Grand Total	68.5	\$1,518.54	\$592.96	\$272.30	\$0.00	\$800.66	\$3,184.46





During



After

Completion: Oct-12





