

Beaufort County Public Works

Stormwater Infrastructure
Project Summary

Project Summary: Okatie River Estates - Hummingbird Lane, Oriole Lane and Cardinal Lane

Narrative Description of Project:

Project improved 4,232 L.F. of drainage system. Removed fallen tree from workshelf. Cleaned out 3,956 L.F. of roadside ditch and 210 L.F. of outfall ditch. Jetted (34) driveway pipes, (4) crossline pipes and 66 L.F. of roadside pipe.

2012-565 / Okatie River Estates	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
AUDIT / Audit Project	2.0	\$40.96	\$0.00	\$0.00	\$0.00	\$0.00	\$40.96
CLPJT / Crossline Pipe - Jetted	10.0	\$218.80	\$110.80	\$55.32	\$0.00	\$0.00	\$384.92
DPJT / Driveway Pipe - Jetted	20.0	\$437.60	\$221.60	\$52.95	\$0.00	\$0.00	\$712.15
HAUL / Hauling	154.5	\$3,474.19	\$1,983.19	\$1,009.62	\$0.00	\$0.00	\$6,467.00
LM / Loading Materials	0.5	\$10.71	\$14.88	\$3.55	\$0.00	\$0.00	\$29.14
ODCO / Outfall ditch - cleaned out	30.0	\$688.40	\$100.30	\$46.45	\$0.00	\$0.00	\$835.15
PRRECON / Project Reconnaissance	4.0	\$87.52	\$8.14	\$10.71	\$0.00	\$0.00	\$106.37
RDCO / Roadside ditch - cleaned out	30.0	\$688.40	\$159.79	\$59.30	\$0.00	\$0.00	\$907.49
RSDCL / Roadside Ditch - Cleanout	242.0	\$5,568.42	\$1,068.39	\$344.00	\$0.00	\$0.00	\$6,980.81
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$7,804.71	\$7,804.71
2012-565 / Okatie River Estates	494.0	\$11,235.48	\$3,667.09	\$1,581.90	\$0.00	\$7,804.71	\$24,289.18
Sub Total							
Grand Total	494.0	\$11,235.48	\$3,667.09	\$1,581.90	\$0.00	\$7,804.71	\$24,289.18

Before



During



After

Completion: Mar-12





