



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Rice Road

Narrative Description of Project:

Completion: Apr-12

Project improved 1,747 L.F. Constructed 136 L.F. of roadside ditch and 130 L.F. of swale. Cleaned out 743 L.F. of roadside ditch. Installed (2) catch basins, (1) crossline pipe, 60 L.F. of outfall pipe, 400 L.F. of roadside pipe, straw mat and rip rap for erosion control. Repaired washout and driveway pipe. Cleaned out (1) catch basin. Jetted (2) driveway pipes and 250 L.F. of roadside pipe. Handseeded and hydroseeded for erosion control.

2011-062 / Rice Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
ASBUILT / Asbuilt - Project	9.0	\$205.07	\$12.21	\$16.60	\$0.00	\$0.00	\$233.88
AUDIT / Audit Project	2.0	\$40.96	\$0.00	\$0.00	\$0.00	\$0.00	\$40.96
BKFILL / Back Fill	28.0	\$573.44	\$318.25	\$141.79	\$0.00	\$0.00	\$1,033.48
CBIL / Catch Basin - Inlet Lowered	14.0	\$325.79	\$49.49	\$35.80	\$0.00	\$0.00	\$411.08
CLPINS / Crossline Pipe - Installed	60.0	\$1,358.08	\$175.75	\$359.66	\$0.00	\$0.00	\$1,893.49
DPR / Driveway Pipe - Repaired	18.0	\$379.89	\$24.42	\$27.93	\$0.00	\$0.00	\$432.24
ERCON / Erosion control	49.0	\$1,061.62	\$237.45	\$239.59	\$0.00	\$0.00	\$1,538.66
HAUL / Hauling	123.0	\$2,634.66	\$1,637.13	\$1,812.29	\$0.00	\$0.00	\$6,084.08
HYDR / Hydroseeding	6.0	\$120.66	\$37.09	\$174.53	\$0.00	\$0.00	\$332.28
LM / Loading Materials	2.5	\$53.55	\$74.38	\$16.80	\$0.00	\$0.00	\$144.73
LR / Level Road	42.0	\$875.12	\$469.65	\$183.96	\$0.00	\$0.00	\$1,528.73
NONPRO / Non-Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$1,200.00	\$0.00	\$1,200.00
ODCO / Outfall ditch - cleaned out	55.0	\$1,194.75	\$218.30	\$61.11	\$0.00	\$0.00	\$1,474.16
ODCON / Outfall ditch - constructed	42.0	\$899.50	\$292.30	\$101.99	\$0.00	\$0.00	\$1,293.79
ODGRB / Outfall ditch - grubbed	150.0	\$3,300.42	\$637.12	\$270.27	\$0.00	\$0.00	\$4,207.81
OFPI / Outfall Pipe - Installation	214.0	\$4,858.54	\$1,168.75	\$4,885.41	\$0.00	\$0.00	\$10,912.70
PRRECON / Project Reconnaissance	24.0	\$541.82	\$48.84	\$41.56	\$0.00	\$0.00	\$632.22
RSPJ / Roadside Pipe - Jetted	10.0	\$218.80	\$110.80	\$82.12	\$0.00	\$0.00	\$411.72
UTLOC / Utility locates	3.0	\$61.44	\$4.07	\$0.00	\$0.00	\$0.00	\$65.51
WSDR / Workshelf - Dressed	10.0	\$204.80	\$82.70	\$25.54	\$0.00	\$0.00	\$313.04
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$12,908.14	\$12,908.14
2011-062 / Rice Road	861.5	\$18,908.91	\$5,598.70	\$8,476.94	\$1,200.00	\$12,908.14	\$47,092.68
Sub Total							
Grand Total	861.5	\$18,908.91	\$5,598.70	\$8,476.94	\$1,200.00	\$12,908.14	\$47,092.68

Before



During



After



Beaufort County Public Works



Project: Rice
Road Map 1

Activity: Drainage
Improvement














Project #:
2011-062


Township: Port
Royal Island

Completed:
April 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



0 50 100 200 300 400 Feet

1 inch = 141 feet

Prepared By: BC Stormwater Management Utility

Date Print: 4/17/12

File: C:\sethdata\projects\projectmaps\Rice Rd 11-062 Map1

Project: Rice
Road Map 2

Activity: Vacuum
Truck














Project #:
2011-062

Township: Port
Royal Island

Completed:
April 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



Prepared By: BC Stormwater Management Utility

Date Print: 4/17/12

File: C:/sethdata/projects/projectmaps/Vac/Rice Rd 11-062 Map2