



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: St. Helena Island Bush Hog

Narrative Description of Project:

Completion: Nov-12

First rotation from October 2012 to November 2012. Bush hogged 98,215 L.F. of outfall ditch. This project consisted of the following areas:
 Faith Memorial Church Outfall (1,770 L.F.), Hunters Grove Road (465 L.F.), David Green Road (700 L.F.), Orange Grove Road (2,980 L.F.), James D. Washington Road (382 L.F.), Storyteller Road (1,389 L.F.), Bridgewood Road (1,554 L.F.), Scott Hill Road (7,554 L.F.), Candy Johnson Drive (632 L.F.), Sycamore Hill Drive (1,773 L.F.), Peaches Hill Circle (6,872 L.F.), No Man Land Road (845 L.F.), Cuffy Road Drop off Center (418 L.F.), Toomer Road (5,258 L.F.), Tombee Road (2,339 L.F.), Archer Fields Lane (1,324 L.F.), Seaside Road (982 L.F.), Kelis Lane (3,893 L.F.), Ephraim Road (3,079 L.F.), Ernest Drive (2,800 L.F.), White Sands Circle (5,277 L.F.), Luther Warren Drive (710 L.F.), Ben Mack Drive (685 L.F.), Queens Road (924 L.F.), Ball Park Road (2,937 L.F.), Tropicana Road (909 L.F.), Folly Road (4,764 L.F.), Simmons Road (2,193 L.F.), Nathan Pope Road (4,989 L.F.), Cee Cee Road (2,332 L.F.), Shed Road (1,534 L.F.), Langford Road (919 L.F.), John Fripp Circle (840 L.F.), Dulamo Road (275 L.F.), St Helena Island Outfall (288 L.F.), Halifax Drive (3,453 L.F.), Eddings Point Road (355 L.F.), Old Polowana Road (2,217 L.F.), Hwy 21 (200 L.F.), Mattis Drive (1,063 L.F.), Major Road (3,533 L.F.), St Helena Island Drop off and Recycling Center (1,647 L.F.), James Grant Road (1,075 L.F.), Beautyberry Lane (500 L.F.), Warsaw Island Road (5,493 L.F.), JB Lane (1,245 L.F.) and Eustis Landing Road (849 L.F.)

2013-300 / St. Helena Island Bush Hog	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	2.5	\$52.23	\$0.00	\$0.00	\$0.00	\$33.08	\$85.30
ODBH / Outfall ditch - bushhogged	804.5	\$18,147.15	\$10,368.90	\$3,077.59	\$0.00	\$12,179.04	\$43,772.67
2013-300 / St. Helena Island Bush Hog	807.0	\$18,199.37	\$10,368.90	\$3,077.59	\$0.00	\$12,212.11	\$43,857.97
Sub Total							
Grand Total	807.0	\$18,199.37	\$10,368.90	\$3,077.59	\$0.00	\$12,212.11	\$43,857.97

Before



During



After

