



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Old Dawson-Haynes Road Outfall

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

**Completion:** Apr-13

Project improved 3,031 L.F. of drainage system. Shinn cut, reconstructed and cleaned out 1,172 L.F. of channel. Bush hogged 1,859 L.F. of channel. Installed (3) bleeder pipes. Hydroseeded for erosion control.

2011-006E /Old Dawson-Haynes Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
CLJS / Cleaned up jobsite	4.0	\$93.50	\$48.64	\$13.48	\$0.00	\$64.24	\$219.86
HAUL / Hauling	29.0	\$661.51	\$310.30	\$310.17	\$0.00	\$448.08	\$1,730.06
HYDR / Hydroseeding	12.0	\$270.18	\$102.04	\$346.59	\$0.00	\$180.72	\$899.53
ODBH / Outfall ditch - bushhogged	9.0	\$196.65	\$79.86	\$29.79	\$0.00	\$119.84	\$426.14
ODCO / Outfall ditch - cleaned out	70.0	\$1,552.30	\$1,087.72	\$255.94	\$0.00	\$786.60	\$3,682.56
ODGRB / Outfall ditch - grubbed	32.0	\$722.42	\$604.26	\$288.47	\$0.00	\$321.20	\$1,936.35
ODSHN / Outfall ditch - Shinn cut	83.0	\$1,875.08	\$1,225.52	\$906.37	\$0.00	\$829.60	\$4,836.57
ONJV / Onsite Job Visit	46.0	\$1,365.77	\$184.92	\$137.91	\$0.00	\$1,071.02	\$2,759.62
PROFS / Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$1,550.00	\$0.00	\$1,550.00
WSGRB / Workshelf - Grubbed	30.0	\$666.90	\$390.97	\$112.56	\$0.00	\$321.20	\$1,491.63
WSL / Workshelf - Level	17.0	\$380.95	\$189.60	\$77.51	\$0.00	\$193.54	\$841.60
WSREP / Workshelf - Repair	17.0	\$349.43	\$138.10	\$46.17	\$0.00	\$146.55	\$680.25
WSSHN / Workshelf - Shinn cut	35.0	\$808.06	\$325.59	\$458.45	\$0.00	\$427.55	\$2,019.65
<b>2011-006E /Old Dawson-Haynes Outfall Sub Total</b>	<b>385.0</b>	<b>\$8,963.64</b>	<b>\$4,687.52</b>	<b>\$2,983.40</b>	<b>\$1,550.00</b>	<b>\$4,923.36</b>	<b>\$23,107.92</b>
<b>Grand Total</b>	<b>385.0</b>	<b>\$8,963.64</b>	<b>\$4,687.52</b>	<b>\$2,983.40</b>	<b>\$1,550.00</b>	<b>\$4,923.36</b>	<b>\$23,107.92</b>

Before



During



After



Project: Old Dawson-Haynes Road Outfall

Activity: Routine/  
Preventive  
Maintenance

Project #:  
2011-006E















Township:  
Sheldon

Completed:  
April 2013



**Legend**

**TYPE**

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe



1 inch = 336 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/19/13

File:C:/sethdata/projects/projectmaps/Old Dawson-Haynes 2011-006E