

## **Beaufort County Public Works**

## Stormwater Infrastructure

Project Summary

**Project Summary:** Dog Creek Road/Relative Lane

**Activity:** Routine/Preventive Maintenance

## **Narrative Description of Project:**

**Completion:** Aug-13

Project improved 2,007 L.F. of drainage system. Cleaned out 1,985 L.F. of roadside ditch and (1) catch basin. Jetted (1) crossline pipe, (5) driveway pipes and 22 L.F. of roadside pipe.

2013-635 / Dog Creek Road/Relative Lane	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	<b>Total Cost</b>
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
DPJT / Driveway Pipe - Jetted	20.0	\$446.40	\$221.60	\$69.61	\$0.00	\$297.00	\$1,034.61
HAUL / Hauling	55.5	\$1,212.68	\$593.85	\$394.80	\$0.00	\$800.31	\$3,001.64
ONJV / Onsite Job Visit	15.0	\$468.30	\$54.30	\$53.28	\$0.00	\$367.05	\$942.93
PL / Project Layout	7.0	\$152.73	\$7.24	\$11.84	\$0.00	\$86.70	\$258.51
RRI / Rip Rap - Installed	8.0	\$178.94	\$7.24	\$13.16	\$0.00	\$119.20	\$318.54
RSDCL / Roadside Ditch - Cleanout	120.0	\$2,704.80	\$377.62	\$164.29	\$0.00	\$1,807.20	\$5,053.91
STBY / Stand By	2.0	\$43.70	\$21.40	\$42.77	\$0.00	\$28.84	\$136.71
UTLOC / Utility locates	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
2013-635 / Dog Creek Road/Relative Lane	229.0	\$5,238.88	\$1,283.25	\$749.75	\$0.00	\$3,526.15	\$10,798.03
Sub Total							
Grand Total	229.0	\$5,238.88	\$1,283.25	\$749.75	\$0.00	\$3,526.15	\$10,798.03





During



After





