

## **Beaufort County Public Works** Stormwater Infrastructure

Project Summary

**Project Summary:** Peace Haven Drive/Taylor Street

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:** 

**Completion:** Aug-13

Project improved 524 L.F. of drainage system. Cleaned out 346 L.F. of channel and 178 L.F. of roadside ditch. Repaired (1) crossline pipe. Constructed a flume for runoff. Jetted (1) access pipe and (2) crossline pipes. Handseeded for erosion control.

2014-506 / Peace Haven Dr/Taylor St	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	<b>Total Cost</b>
APJT / Access pipe - jetted	6.0	\$133.92	\$66.48	\$24.87	\$0.00	\$49.41	\$274.68
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
CLPJT / Crossline Pipe - Jetted	7.0	\$156.24	\$90.23	\$28.58	\$0.00	\$57.65	\$332.70
CPREP / Crossline Pipe - Repaired	30.0	\$676.20	\$69.46	\$98.00	\$0.00	\$451.80	\$1,295.46
HAUL / Hauling	18.0	\$393.30	\$224.70	\$372.26	\$0.00	\$259.56	\$1,249.82
ODCO / Outfall ditch - cleaned out	18.0	\$405.72	\$88.24	\$19.74	\$0.00	\$271.08	\$784.78
ONJV / Onsite Job Visit	7.0	\$205.32	\$25.34	\$17.76	\$0.00	\$158.81	\$407.23
UTLOC / Utility locates	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
2014-506 / Peace Haven Dr/Taylor St	87.0	\$1,991.59	\$564.45	\$561.21	\$0.00	\$1,261.54	\$4,378.79
Sub Total							
Grand Total	87.0	\$1,991.59	\$564.45	\$561.21	\$0.00	\$1,261.54	\$4,378.79





**During** 



After





