



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Horace Dawson Lane

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Dec-13

Project improved 3,065 L.F. of drainage system. Cleaned out 2,788 L.F. of roadside ditch. Replaced (1) driveway pipe and rip rap for erosion control. Jetted (1) access pipe, (1) crossline pipe, (4) driveway pipes and 277 L.F. of roadside pipe.

2014-542 / Horace Dawson Lane	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
CLPJT / Crossline Pipe - Jetted	20.0	\$444.36	\$221.60	\$107.75	\$0.00	\$297.00	\$1,070.71
DPINS / Driveway Pipe - Installed	12.0	\$283.08	\$48.10	\$206.91	\$0.00	\$106.68	\$644.77
DPJT / Driveway Pipe - Jetted	6.0	\$133.31	\$66.48	\$28.91	\$0.00	\$89.10	\$317.80
HAUL / Hauling	81.0	\$1,752.03	\$866.70	\$645.91	\$0.00	\$1,168.02	\$4,432.66
ONJV / Onsite Job Visit	38.0	\$1,254.03	\$137.96	\$97.58	\$0.00	\$883.45	\$2,373.02
PRRECON / Project Reconnaissance	2.0	\$88.54	\$7.24	\$11.48	\$0.00	\$67.92	\$175.18
RSDCL / Roadside Ditch - Cleanout	140.0	\$3,158.12	\$527.29	\$193.16	\$0.00	\$2,096.10	\$5,974.67
RSPJ / Roadside Pipe - Jetted	20.0	\$444.36	\$221.60	\$89.76	\$0.00	\$297.00	\$1,052.72
UTLOC / Utility locates	1.5	\$30.69	\$0.00	\$0.00	\$0.00	\$19.85	\$50.54
2014-542 / Horace Dawson Lane Sub Total	321.5	\$7,608.98	\$2,096.97	\$1,381.45	\$0.00	\$5,038.35	\$16,125.75
Grand Total	321.5	\$7,608.98	\$2,096.97	\$1,381.45	\$0.00	\$5,038.35	\$16,125.75

Before



During



After



Project: Horace Dawson Lane

Activity: Routine/ Preventive Maintenance

Project #: 2014-542

Township: Sheldon

Completed: December 2013



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

