



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Seabrook Road Outfall

Activity: Water Quality

Narrative Description of Project:

Grubbed and cleared 50 L.F. of outfall ditch. Constructed a 25 x 50 plunge pool for erosion control. Upsized (1) access pipe. Hydroseeded for erosion control.

Completion: Feb-13

2013-323 / Seabrook Road Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
APINS / Access pipe - installed	52.0	\$1,162.40	\$429.83	\$989.56	\$0.00	\$653.24	\$3,235.03
AUDIT / Audit Project	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
HAUL / Hauling	68.0	\$1,479.80	\$727.60	\$2,554.42	\$0.00	\$980.56	\$5,742.38
HYDR / Hydroseeding	20.0	\$457.35	\$65.08	\$104.85	\$0.00	\$290.65	\$917.93
NONPRO / Non-Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$109.35	\$0.00	\$109.35
ODGRB / Outfall ditch - grubbed	42.0	\$964.50	\$180.16	\$359.41	\$0.00	\$616.34	\$2,120.41
ONJV / Onsite Job Visit	19.0	\$629.22	\$76.38	\$66.00	\$0.00	\$502.89	\$1,274.49
PP / Project Preparation	3.0	\$107.18	\$6.03	\$6.00	\$0.00	\$87.65	\$206.85
PRRECON / Project Reconnaissance	4.0	\$122.24	\$8.04	\$3.00	\$0.00	\$94.38	\$227.66
SC / Sediment Control	40.0	\$914.70	\$183.72	\$231.70	\$0.00	\$581.30	\$1,911.42
UTLOC / Utility locates	1.0	\$20.89	\$4.02	\$3.00	\$0.00	\$13.23	\$41.14
2013-323 / Seabrook Road Outfall Sub Total	250.0	\$5,879.17	\$1,680.86	\$4,317.94	\$109.35	\$3,833.46	\$15,820.78
Grand Total	250.0	\$5,879.17	\$1,680.86	\$4,317.94	\$109.35	\$3,833.46	\$15,820.78

Before



During



After




Project: Seabrook Road Outfall

Activity: Water Quality

Project #: 2013-323

Township: Port Royal Island

Completed: February 2013



Legend

- Pludge Pool
- TYPE**
- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



1 inch = 132 feet