

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Hawkes Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project: Completion: Jun-13

Project improved 1,350 L.F. of drainage system. Bush hogged 867 L.F. of channel. Cleaned out 1,350 L.F. of channel. Installed (1) access pipe and rip rap for erosion control.

2013-632 / Hawkes Road	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Cost	Total Cost
APINS / Access pipe - installed	43.0	\$988.05	\$294.45	\$1,660.22	\$0.00	\$399.00	\$3,341.72
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
HAUL / Hauling	50.0	\$1,068.50	\$535.00	\$959.67	\$0.00	\$691.25	\$3,254.42
ODBH / Outfall ditch - bushhogged	14.0	\$317.30	\$281.18	\$160.41	\$0.00	\$214.18	\$973.07
ODCO / Outfall ditch - cleaned out	64.0	\$1,480.22	\$381.06	\$205.49	\$0.00	\$585.06	\$2,651.83
ONJV / Onsite Job Visit	28.0	\$689.08	\$112.56	\$75.00	\$0.00	\$510.44	\$1,387.08
UTLOC / Utility locates	1.0	\$20.89	\$0.00	\$0.00	\$0.00	\$13.23	\$34.12
WSDR / Workshelf - Dressed	31.0	\$713.01	\$132.06	\$65.04	\$0.00	\$328.71	\$1,238.82
2013-632 / Hawkes Road Sub Total	231.5	\$5,287.50	\$1,736.31	\$3,125.83	\$0.00	\$2,748.48	\$12,898.12

Grand Total 231.5 \$5,287.50 \$1,736.31 \$3,125.83 \$0.00 \$2,748.48 \$12,898.12







