



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Oakhurst Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Project improved 2,055 L.F. of drainage system. Cleaned out 1,735 L.F. of channel and 320 L.F. of roadside ditch. Jetted (1) crossline pipe.

Completion: Mar-13

2013-626 / Oakhurst Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
CLPJT / Crossline Pipe - Jetted	4.0	\$94.46	\$44.32	\$21.85	\$0.00	\$64.94	\$225.57
HAUL / Hauling	36.0	\$786.60	\$385.20	\$197.53	\$0.00	\$519.12	\$1,888.45
ODCO / Outfall ditch - cleaned out	62.0	\$1,444.64	\$521.84	\$95.14	\$0.00	\$920.14	\$2,981.76
ONJV / Onsite Job Visit	7.0	\$172.27	\$28.14	\$21.78	\$0.00	\$127.61	\$349.80
2013-626 / Oakhurst Road Sub Total	109.5	\$2,508.42	\$979.50	\$336.31	\$0.00	\$1,638.43	\$5,462.65
Grand Total	109.5	\$2,508.42	\$979.50	\$336.31	\$0.00	\$1,638.43	\$5,462.65

(Pictures Not Available)

Project: Oakhurst Road

**Activity: Routine/
Preventive
Maintenance**
















**Project #:
2013-626**


**Township:
Sheldon**

**Completed:
March 2013**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe
-  Parcels



1 inch = 204 feet