

## Beaufort County Public Works Stormwater Infrastructure

## Project Summary

Project Summary: Sugaree Drive/Lotus Court

Activity: Routine/Preventive Maintenance

## **Narrative Description of Project:**

Completion: Sep-13

Project improved 576 L.F. of drainage system. Removed blockage from flowline by hand. Cleaned out 465 L.F. of roadside ditch. Jetted (2) crossline pipes, (4) driveway pipes and 111 L.F. of channel pipe.

2014-530 / Sugaree Drive/Lotus Court	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	<b>Total Cost</b>
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CLPJT / Crossline Pipe - Jetted	20.0	\$444.37	\$221.60	\$15.00	\$0.00	\$297.00	\$977.97
HAUL / Hauling	30.0	\$648.81	\$321.00	\$0.00	\$0.00	\$432.60	\$1,402.41
HYDR / Hydroseeding	12.0	\$283.08	\$26.92	\$69.22	\$0.00	\$106.68	\$485.90
ONJV / Onsite Job Visit	2.0	\$59.68	\$7.24	\$0.00	\$0.00	\$36.46	\$103.38
PI / Project Inspection	1.0	\$44.27	\$3.62	\$3.10	\$0.00	\$33.96	\$84.95
RB / Remove blockage from flowline	10.0	\$222.18	\$18.10	\$0.00	\$0.00	\$133.35	\$373.63
RSDCL / Roadside Ditch - Cleanout	35.0	\$821.66	\$137.45	\$1.26	\$0.00	\$558.45	\$1,518.82
UTLOC / Utility locates	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
2014-530 / Sugaree Drive/Lotus Court	111.0	\$2,544.52	\$735.93	\$88.58	\$0.00	\$1,611.73	\$4,980.76
Sub Total							
Grand Total	111.0	\$2,544.52	\$735.93	\$88.58	\$0.00	\$1,611.73	\$4,980.76









