

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Milledge Village Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Sep-14

Project improved 4,140 L.F. of drainage system. Cleaned out (2) catch basins and 3,836 L.F. of roadside ditch. Jetted (3) crossline pipes, (31) driveway pipes and 304 L.F. of roadside pipe. Hydroseeded for erosion control.

2014-615 / Milledge Village Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
	nouis	Cost	Cost	Cost	Cost	Laboi	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CBCO / Catch basin - clean out	32.0	\$714.82	\$354.56	\$106.92	\$0.00	\$478.56	\$1,654.86
DPJT / Driveway Pipe - Jetted	40.0	\$893.52	\$443.20	\$210.64	\$0.00	\$598.20	\$2,145.56
HAUL / Hauling	151.5	\$3,300.45	\$1,621.05	\$560.00	\$0.00	\$2,205.13	\$7,686.63
LP / Locate Pipe	16.0	\$356.56	\$14.48	\$5.84	\$0.00	\$226.32	\$603.20
ONJV / Onsite Job Visit	52.0	\$1,820.63	\$188.24	\$186.88	\$0.00	\$1,326.91	\$3,522.66
RB / Remove blockage from flowline	8.0	\$178.70	\$88.64	\$26.00	\$0.00	\$119.64	\$412.98
RSDCL / Roadside Ditch - Cleanout	305.0	\$6,742.95	\$1,524.72	\$621.28	\$0.00	\$4,502.60	\$13,391.55
RSPJ / Roadside Pipe - Jetted	7.0	\$158.00	\$88.64	\$31.00	\$0.00	\$106.20	\$383.84
UTLOC / Utility locates	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
2014-615 / Milledge Village Road	612.5	\$14,186.08	\$4,323.53	\$1,748.56	\$0.00	\$9,576.79	\$29,834.96
Sub Total							
Grand Total	612.5	\$14,186.08	\$4,323.53	\$1,748.56	\$0.00	\$9,576.79	\$29,834.96











