Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Old Distant Island Road Channel

Narrative Description of Project:

Project improved 650 L.F. of drainage system. Removed blockage from flapgate. Shinn cut and cleaned out 650 L.F. of channel.

2014-587 / Old Distant Island Road Channel	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DLO / Ditch Layout	38.0	\$839.00	\$129.26	\$67.89	\$0.00	\$394.59	\$1,430.74
HAUL / Hauling	20.0	\$432.60	\$214.00	\$161.76	\$0.00	\$288.40	\$1,096.76
LM / Loading Materials	15.0	\$331.62	\$119.96	\$64.03	\$0.00	\$220.80	\$736.41
ODCO / Outfall ditch - cleaned out	48.0	\$1,002.72	\$567.22	\$356.21	\$0.00	\$654.48	\$2,580.63
ONJV / Onsite Job Visit	15.0	\$518.68	\$54.30	\$57.00	\$0.00	\$361.33	\$991.31
PRRECON / Project Reconnaissance	2.0	\$66.36	\$7.24	\$9.00	\$0.00	\$48.94	\$131.54
RB / Remove blockage from flowline	6.0	\$130.80	\$23.87	\$6.37	\$0.00	\$86.70	\$247.74
WSSHN / Workshelf - Shinn cut	26.0	\$578.52	\$310.19	\$155.02	\$0.00	\$386.22	\$1,429.95
2014-587 / Old Distant Island Road Channel	170.5	\$3,910.53	\$1,426.04	\$877.28	\$0.00	\$2,448.07	\$8,661.92
Sub Total							
Grand Total	170.5	\$3,910.53	\$1,426.04	\$877.28	\$0.00	\$2,448.07	\$8,661.92

Before







Completion: May-14



File:C:/sethdata/projects/projectmaps/Old Distant Is Rd 2014-587