

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: White Sands Circle

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Jul-14

Project improved 7,410 L.F. of drainage system. Bush hogged 4,835 L.F. of channel. Cleaned out 2,500 L.F. channel and 75 L.F. of roadside dtich. Jetted (2) access pipes and (4) crossline pipes.

2015-504 / White Sands Circle Channel #1	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
BW / Bobcat Work	3.0	\$67.24	\$25.62	\$16.14	\$0.00	\$45.14	\$154.14
CLPJT / Crossline Pipe - Jetted	34.0	\$759.49	\$265.92	\$169.26	\$0.00	\$508.47	\$1,703.14
HAUL / Hauling	54.0	\$1,168.02	\$577.80	\$298.37	\$0.00	\$712.38	\$2,756.57
ODBH / Channel- bushhogged	64.0	\$1,384.23	\$399.65	\$0.00	\$0.00	\$918.88	\$2,702.76
ODCO / Channel - cleaned out	167.5	\$3,957.92	\$578.65	\$281.08	\$0.00	\$2,699.32	\$7,516.97
ONJV / Onsite Job Visit	17.0	\$623.92	\$61.54	\$57.60	\$0.00	\$460.45	\$1,203.51
2015-504 / White Sands Circle Channel #1	340.0	\$7,971.04	\$1,909.18	\$822.45	\$0.00	\$5,351.26	\$16,053.94
Sub Total							
Grand Total	340.0	\$7,971.04	\$1,909.18	\$822.45	\$0.00	\$5,351.26	\$16,053.94







Beaufort County Public Works Stormwater Infrastructure

Project Summary









