



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Sheldon Bush Hog

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Jul-14

First Rotation from May 2014 to July 2014. Project improved 79,883 L.F. of drainage system. Bush hogged 79,883 L.F. of channel and perimeter of pond. This project consisted of the following areas: Mitchell Road (4,958 L.F.), Paige Point Bluff (577 L.F.), Robinson Hill Road (1,820 L.F.), Rail Bed (1,470 L.F.), Johnson Road (3,737 L.F.), Archie Sumpter Road (1,720 L.F.), Cuthbert Farm Road (890 L.F.), George Williams Lane (3,403 L.F.), William Campbell Road (1,596 L.F.), Fire Station Lane (907 L.F.), Huspah Drive (665 L.F.), Huspah Circle South (2,291 L.F.), Huspah Circle North (784 L.F.), Bailey Road (2,700 L.F.), Nix Road (1,155 L.F.), Bailey Circle (1,300 L.F.), Prescott Road (1,689 L.F.), Albertha Fields Circle (2,102 L.F.) Horse Tail Road (1,536 L.F.), African Baptist Church Road (2,634 L.F.), Big Estate Road (2,022 L.F.), Joseph Lane (1,459 L.F.), Swallowtail Lane (2,265 L.F.), Newberry Circle (1,050 L.F.), Twickenham Road (7,541 L.F.), Gray Road (3,252 L.F.), Big Estate Circle (2,042 L.F.), Jenkins Road (635 L.F.), Stroban Road (2,774 L.F.), Horace Dawson Lane (8,931 L.F.), Dean Hall Road (348 L.F.), Pap-Kee Lane (1,394 L.F.), River Oak Road (2,707 L.F.) and Jasmine Hall Road (5,529 L.F.).

2015-303 / Sheldon Bush Hog	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	2.0	\$40.92	\$0.00	\$0.00	\$0.00	\$26.46	\$67.38
ODBH / Outfall ditch - bushhogged	748.0	\$15,303.94	\$14,437.22	\$2,812.00	\$0.00	\$5,470.08	\$38,023.24
ONJV / Onsite Job Visit	1.0	\$33.18	\$3.62	\$9.60	\$0.00	\$24.47	\$70.87
PDBH / Ponds - bushhogged	6.0	\$134.10	\$54.86	\$53.61	\$0.00	\$86.67	\$329.24
2015-303 / Sheldon Bush Hog Sub Total	757.0	\$15,512.14	\$14,495.70	\$2,875.20	\$0.00	\$5,607.68	\$38,490.73
Grand Total	757.0	\$15,512.14	\$14,495.70	\$2,875.20	\$0.00	\$5,607.68	\$38,490.73

Before



During



After

