

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Sea Island Parkway Channel #2

Activity: Routine/Preventive Maintenance

Completion: Oct-14

Narrative Description of Project:

Project improved 598 L.F of drainage system. Cleaned out 598 L.F. of channel. Hydroseeded for erosion control.

2015-548 / Sea Island Parkway Ch #2	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	20.0	\$432.60	\$214.00	\$204.61	\$0.00	\$288.40	\$1,139.61
HYDR / Hydroseeding	6.0	\$143.88	\$23.30	\$79.89	\$0.00	\$98.79	\$345.86
ODCO / Channel - cleaned out	60.0	\$1,297.80	\$346.09	\$76.96	\$0.00	\$858.60	\$2,579.45
ONJV / Onsite Job Visit	18.0	\$641.60	\$65.16	\$35.88	\$0.00	\$478.42	\$1,221.06
UC / Utility Coordination	1.5	\$30.69	\$6.03	\$5.98	\$0.00	\$19.85	\$62.55
2015-548 / Sea Island Parkway Ch #2 Sub Total	106.0	\$2,556.80	\$654.58	\$403.32	\$0.00	\$1,750.67	\$5,365.37
Grand Total	106.0	\$2,556.80	\$654.58	\$403.32	\$0.00	\$1,750.67	\$5,365.37







