

Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Evelyns Way

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Oct-14

Project improved 1,075 L.F. of drainage system. Bush hogged and cleaned out 1,075 L.F. of roadside ditch. Hydroseeded for erosion control. Jetted (3) crossline pipes and (3) driveway pipes.

2015-543 / Evelyns Way	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CLPJT / Crossline Pipe - Jetted	20.0	\$432.56	\$221.60	\$112.10	\$0.00	\$164.70	\$930.96
HAUL / Hauling	30.0	\$648.90	\$321.00	\$152.36	\$0.00	\$432.60	\$1,554.86
HYDR / Hydroseeding	30.0	\$648.90	\$109.46	\$165.98	\$0.00	\$429.30	\$1,353.64
ODBH / Channel- bushhogged	34.0	\$735.35	\$288.94	\$137.25	\$0.00	\$504.90	\$1,666.44
ONJV / Onsite Job Visit	15.0	\$497.70	\$54.30	\$38.87	\$0.00	\$367.05	\$957.92
RSDCL / Roadside Ditch - Cleanout	70.0	\$1,525.70	\$315.68	\$89.65	\$0.00	\$1,013.00	\$2,944.03
2015-543 / Evelyns Way	199.5	\$4,499.34	\$1,310.98	\$696.21	\$0.00	\$2,918.17	\$9,424.70
Sub Total							
Grand Total	199.5	\$4,499.34	\$1,310.98	\$696.21	\$0.00	\$2,918.17	\$9,424.70









