



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Oak View Drive Channel #1

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-15

Project improved 600 L.F. of drainage system. Shinn cut and reconstructed 600 L.F. of channel and workshelf. Removed 20 L.F. of damaged channel pipe. Jetted 40 L.F. channel pipe. Hydroseeded for erosion control.

2015-614 / Oak View Drive Channel #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.40	\$0.00	\$0.00	\$0.00	\$6.62	\$18.01
BW / Bobcat Work	9.0	\$195.48	\$59.05	\$4.54	\$0.00	\$129.42	\$388.49
CCO / Channel - cleaned out	82.0	\$1,771.56	\$575.80	\$102.08	\$0.00	\$1,013.24	\$3,462.68
CPJ / Channel Pipe - Jetted	4.0	\$89.36	\$17.36	\$18.66	\$0.00	\$59.82	\$185.20
HAUL / Hauling	38.0	\$821.94	\$303.62	\$157.40	\$0.00	\$547.96	\$1,830.92
HYDR / Hydroseeding	30.0	\$663.20	\$90.69	\$176.99	\$0.00	\$441.60	\$1,372.48
ONJV / Onsite Job Visit	17.0	\$523.98	\$60.18	\$27.02	\$0.00	\$341.11	\$952.29
PL / Project Layout	1.0	\$44.27	\$3.62	\$1.93	\$0.00	\$33.96	\$83.78
STAGING / Staging Materials	11.5	\$258.91	\$97.22	\$38.60	\$0.00	\$173.66	\$568.39
UTLOC / Utility locates	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
WSDR / Workshelf - Dressed	8.0	\$178.80	\$56.56	\$27.24	\$0.00	\$119.64	\$382.24
WSSHN / Workshelf - Shinn cut	29.0	\$636.62	\$247.35	\$86.26	\$0.00	\$422.88	\$1,393.11
2015-614 / Oak View Road Channel #1 Sub Total	230.5	\$5,205.75	\$1,511.45	\$640.72	\$0.00	\$3,296.52	\$10,654.43
 Grand Total	 230.5	 \$5,205.75	 \$1,511.45	 \$640.72	 \$0.00	 \$3,296.52	 \$10,654.43

Before



During



After



**Project: Oak View
Drive Channel #1
Map 1**

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2015-614**















**Township: Port
Royal Island**

**Completed:
May 2015**

Shinn cut and reconstructed 600 LF of
channel and workshelf. Hydroseeded
for erosion control.

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

0 30 60 120 180 240
Feet

1 inch = 127 feet

Prepared By: BC Stormwater Management Utility

Date Print: 7/1/15

File: C:/sethdata/projects/projectmaps/Oak View Dr 2015-614 Map1

**Project: Oak View
Drive Channel #1
Map 2**

**Activity: Vacuum
Truck**















**Project #:
2015-614**

**Township: Port
Royal Island**

**Completed:
May 2015**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

Removed 20 LF of
damaged channel
pipe.

Jetted 40 LF of
channel pipe.



0 30 60 120 180 240
Feet

1 inch = 127 feet

Prepared By: BC Stormwater Management Utility

Date Print: 7/1/15

File: C:/sethdata/projects/projectmaps/Vac/Oak View Dr 2015-614 Map2