Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Taylor Street and Peace Haven Drive

Narrative Description of Project:

Activity: Routine/Preventive Maintenance

Completion: Jul-15

Project improved 1,194 L.F. of drainage system. Cleaned out 350 L.F. of channel and 844 L.F. of roadside ditch. Jetted (1) crossline pipe and (3) driveway pipes.

2016-510 / Taylor St and Peace Haven Dr	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CCO / Channel - cleaned out	15.0	\$337.29	\$67.59	\$30.61	\$0.00	\$219.75	\$655.24
CLPJT / Crossline Pipe - Jetted	6.0	\$133.70	\$26.04	\$28.56	\$0.00	\$86.04	\$274.34
HAUL / Hauling	20.0	\$445.60	\$159.80	\$40.68	\$0.00	\$288.40	\$934.48
ONJV / Onsite Job Visit	6.0	\$205.08	\$21.24	\$24.97	\$0.00	\$146.82	\$398.11
RSDCL / Roadside Ditch - Cleanout	34.0	\$764.17	\$118.55	\$41.44	\$0.00	\$495.48	\$1,419.64
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2016-510 / Taylor St and Peace Haven Dr	82.0	\$1,909.94	\$393.22	\$166.26	\$0.00	\$1,249.72	\$3,719.13
Sub Total							
Grand Total	82.0	\$1,909.94	\$393.22	\$166.26	\$0.00	\$1,249.72	\$3,719.13

Before











