

## Beaufort County Public Works Stormwater Infrastructure

**Project Summary** 

Project Summary: Island Tank Road & John Davis Court

**Activity:** Routine/Preventive Maintenance

**Duration:** 08/30/17-09/25/17

## **Narrative Description of Project:**

Project improved 1,354 L.F. of drainage system. Cleaned out 446 L.F. of channel and 908 L.F. of roadside ditch. Jetted (17) driveway pipes and (3) crossline pipes.

2018-524 / Island Tank Road & John Davis Court	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
CCO / Channel - cleaned out	90.0	\$1,823.40	\$508.82	\$102.24	\$0.00	\$1,129.50	\$3,563.96
CLPJT / Crossline Pipe - Jetted	10.0	\$222.80	\$43.40	\$46.95	\$0.00	\$143.40	\$456.55
DPJT / Driveway Pipe - Jetted	10.0	\$222.80	\$43.40	\$25.61	\$0.00	\$143.40	\$435.21
HAUL / Hauling	53.0	\$1,136.01	\$499.26	\$379.69	\$0.00	\$187.46	\$2,202.42
UC / Utility Coordination	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
UTLOC / Utility locates	2.0	\$49.40	\$8.04	\$6.39	\$0.00	\$26.46	\$90.29
2018-524 / Island Tank Road & John Davis Court Sub Total	166.5	\$3,490.01	\$1,102.92	\$560.87	\$0.00	\$1,643.45	\$6,797.25
Grand Total	166.5	\$3,490.01	\$1,102.92	\$560.87	\$0.00	\$1,643.45	\$6,797.25

**No Pictures Available** 

