

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: African Baptist Church Road

Activity: Routine/Preventive Maintenance

Duration: 01/24/18-02/13/18

Narrative Description of Project:

Project improved 3,539 L.F. of drainage system. Removed blockages from flowline. Cleaned out 3,239 L.F. of roadisde ditch. Jetted (2) access pipes, (3) crossline pipes, (8) driveway pipes, and 300 L.F. of roadside pipe.

| 2018-567 / African Baptist Church Road | Labor | Labor | Equipment | Material | Contractor | Indirect | Total |
|--|-------|------------|------------|----------|------------|------------|------------|
| | Hours | Cost | Cost | Cost | Cost | Labor | Cost |
| AUDIT / Audit Project | 0.5 | \$10.90 | \$0.00 | \$0.00 | \$0.00 | \$0.00 | \$10.90 |
| DPJT / Driveway Pipe - Jetted | 6.0 | \$133.68 | \$26.04 | \$20.04 | \$0.00 | \$86.04 | \$265.80 |
| HAUL / Hauling | 60.0 | \$1,246.50 | \$565.20 | \$328.92 | \$0.00 | \$432.60 | \$2,573.22 |
| RSDCL / Roadside Ditch - Cleanout | 110.0 | \$2,450.50 | \$710.14 | \$187.38 | \$0.00 | \$1,574.70 | \$4,922.72 |
| STAGING / Staging Materials/Equipment | 16.0 | \$366.16 | \$75.36 | \$19.04 | \$0.00 | \$237.60 | \$698.16 |
| UTLOC / Utility locates | 0.5 | \$12.35 | \$0.00 | \$0.00 | \$0.00 | \$6.62 | \$18.97 |
| 2018-567 / African Baptist Church Road Sub Total | 193.0 | \$4,220.09 | \$1,376.74 | \$555.38 | \$0.00 | \$2,337.56 | \$8,489.76 |
| Grand Total | 193.0 | \$4,220.09 | \$1,376.74 | \$555.38 | \$0.00 | \$2,337.56 | \$8,489.76 |

Before During After









