

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Community Center Road

Activity: Routine/Preventive Maintenance

Duration: 08/09/17-08/28/17

Narrative Description of Project:

Project improved 4,855 L.F. of drainage system. Cleaned out 4,855 L.F. of roadside ditch.

2018-515 / Community Center Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
HAUL / Hauling	106.0	\$2,286.51	\$998.52	\$297.35	\$0.00	\$597.37	\$4,179.75
RSDCL / Roadside Ditch - Cleanout	200.0	\$4,540.30	\$967.81	\$164.68	\$0.00	\$2,281.80	\$7,954.59
UTLOC / Utility locates	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
2018-515 / Community Center Road Sub Total	307.5	\$6,862.41	\$1,966.33	\$462.03	\$0.00	\$2,892.40	\$12,183.17
Grand Total	307.5	\$6,862.41	\$1,966.33	\$462.03	\$0.00	\$2,892.40	\$12,183.17

Before During After







