



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Godwin Road

**Activity:** Routine/Preventive Maintenance

**Duration:** 05/02/18-05/10/18

**Narrative Description of Project:**

Project improved 1,467 L.F. of drainage system. Bush hogged 836 L.F. of roadside ditch. Cleaned out 536 L.F. of roadside ditch and 95 L.F. of channel.

**2018-605 / Godwin Road**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
CBH / Channel- bushhogged	8.0	\$168.54	\$74.26	\$22.63	\$0.00	\$106.52	\$371.95
HAUL / Hauling	11.0	\$244.97	\$103.62	\$45.01	\$0.00	\$158.62	\$552.22
RSDCL / Roadside Ditch - Cleanout	50.0	\$1,167.10	\$230.99	\$28.32	\$0.00	\$676.35	\$2,102.76
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2018-605 / Godwin Road 2018-605 Sub Total	70.0	\$1,603.86	\$408.87	\$95.96	\$0.00	\$948.10	\$3,056.79
<b>Grand Total</b>	<b>70.0</b>	<b>\$1,603.86</b>	<b>\$408.87</b>	<b>\$95.96</b>	<b>\$0.00</b>	<b>\$948.10</b>	<b>\$3,056.79</b>

**Before**



**During**



**After**







Project: Godwin Road

Activity: Routine/ Preventive Maintenance

Project #: 2018-605

Township/SW Dist: Port Royal Island/6

Completed: May 2018

**Legend**

**Drainage Type**

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

Bush hogged 836 LF of roadside ditch.  
Cleaned out 536 LF of roadside ditch.

Cleaned out 95 LF of channel.



1 inch = 190 feet