

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Milledge Village Road

Activity: Routine/Preventive Maintenance

Duration: 01/09/19-02/06/19

Narrative Description of Project:

Project improved 4,554 L.F. of drainage system. Cleaned out 4,262 L.F. of roadside ditch and (1) catch basin. Jetted (31) driveway pipes, (2) crossline pipes and 292 L.F. of roadside pipe. Hydroseeded for erosion control.

2019-542 / Milledge Village Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CLPJT / Crossline Pipe - Jetted	25.5	\$566.93	\$498.16	\$95.72	\$0.00	\$364.61	\$1,525.42
DPJT / Driveway Pipe - Jetted	20.0	\$445.60	\$383.20	\$74.80	\$0.00	\$286.80	\$1,190.40
HAUL / Hauling	34.0	\$713.51	\$481.44	\$109.76	\$0.00	\$230.72	\$1,535.43
HYDR / Hydroseeding	6.0	\$133.66	\$46.26	\$1,575.90	\$0.00	\$85.86	\$1,841.68
RSDCL / Roadside Ditch - Cleanout	111.0	\$2,454.91	\$763.06	\$152.77	\$0.00	\$1,456.11	\$4,826.85
2019-542 / Milledge Village Road Sub Total	198.0	\$4,347.30	\$2,172.12	\$2,008.95	\$0.00	\$2,424.10	\$10,952.46
Grand Total	198.0	\$4,347.30	\$2,172.12	\$2,008.95	\$0.00	\$2,424.10	\$10,952.46

Before During After











