

## Beaufort County Public Works Stormwater Infrastructure

**Project Summary** 

**Project Summary:** Woodbridge Subdivision- Parkside Drive and Buckwalter Parkway

**Activity:** Routine/Preventive Maintenance

**Duration:** 06/07/19-06/18/19

## **Narrative Description of Project:**

Project improved 623 L.F. of drainage system. Bush hogged 560 L.F. of roadside ditch. Removed blockage from flowline. Cleaned out 575 L.F. of roadside ditch. Jetted 40 L.F. of roadside pipe. Extended 8 L.F. of channel pipe. Repaired sinkhole.

2019-570 / Woodbridge Subdivision	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
ASI / Asphalt Installation	30.0	\$652.60	\$79.79	\$33.32	\$0.00	\$297.00	\$1,062.71
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
CHPEX / Channel Pipe - Extended	40.0	\$863.15	\$179.15	\$125.52	\$0.00	\$429.30	\$1,597.12
HAUL / Hauling	65.0	\$1,547.00	\$1,207.12	\$576.85	\$0.00	\$720.65	\$4,051.62
PP / Project Preparation	40.5	\$1,398.20	\$48.60	\$71.57	\$126.37	\$401.90	\$2,046.63
RDBH / Roadside ditch - bushhogged	28.0	\$719.56	\$129.68	\$24.53	\$0.00	\$304.32	\$1,178.09
RSDCL / Roadside Ditch - Cleanout	80.0	\$1,702.35	\$272.41	\$62.59	\$0.00	\$838.20	\$2,875.55
RSPJ / Roadside Pipe - Jetted	20.0	\$445.60	\$383.20	\$78.90	\$0.00	\$286.80	\$1,194.50
SD / Soft Digging	10.0	\$222.80	\$191.60	\$77.60	\$0.00	\$143.40	\$635.40
SR / Sinkhole repair	40.0	\$863.20	\$72.00	\$313.76	\$0.00	\$429.30	\$1,678.26
UTLOC / Utility locates	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
2019-570 / Woodbridge Subdivision Sub Total	356.0	\$8,468.93	\$2,563.55	\$1,364.64	\$126.37	\$3,850.87	\$16,374.36
Grand Total Before	356.0	\$8,468.93 During	\$2,563.55	\$1,364.64	\$126.37	\$3,850.87 After	\$16,374.36









