

## Beaufort County Public Works Stormwater Infrastructure

**Project Summary** 

**Project Summary:** Bellinger Bluff Road Channel

**Activity:** Drainage Improvement

**Duration:** 12/04/18-02/19/19

## **Narrative Description of Project:**

Project improved 810 L.F. of drainage system. Grubbed and cleared 200 L.F. of workshelf. Constructed 10 L.F. of swale and 400 L.F. of channel. Reconstructed 200 L.F. of channel. Installed (1) access pipe and rip rap for erosion control.

2018-004A / Bellinger Bluff Road Channel	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CCON / Channel - constructed	63.0	\$1,298.99	\$421.98	\$718.35	\$0.00	\$726.60	\$3,165.92
CI / Channel - Inspection	9.0	\$185.94	\$11.52	\$8.80	\$0.00	\$116.01	\$322.27
CREC / Channel - reconstructed	45.0	\$943.10	\$400.62	\$39.78	\$0.00	\$453.70	\$1,837.20
DEBRIS / Debris Removal	21.0	\$478.80	\$461.68	\$79.52	\$0.00	\$100.94	\$1,120.94
HAUL / Hauling	36.0	\$792.78	\$794.96	\$679.69	\$0.00	\$475.86	\$2,743.29
PI / Project Inspection	4.0	\$81.84	\$7.20	\$8.96	\$0.00	\$50.88	\$148.88
RRI / Rip Rap - Installed	20.0	\$409.20	\$75.26	\$553.64	\$0.00	\$254.40	\$1,292.50
SCON / Swale - Constructed	10.0	\$204.60	\$76.46	\$8.80	\$0.00	\$127.20	\$417.06
STAGING / Staging Materials/Equipment	6.0	\$122.76	\$10.80	\$31.36	\$0.00	\$76.32	\$241.24
WSGRB / Workshelf - Grubbed	35.0	\$713.10	\$343.45	\$31.68	\$0.00	\$442.65	\$1,530.88
2018-004A / Bellinger Bluff Road Channel Sub Total	250.5	\$5,263.80	\$2,603.93	\$2,160.57	\$0.00	\$2,824.56	\$12,852.86
Grand Total	250.5	\$5,263.80	\$2,603.93	\$2,160.57	\$0.00	\$2,824.56	\$12,852.86
Before		During				After	

(No Picture Available)



(No Picture Available)



