

## **Beaufort County Public Works** Stormwater Infrastructure

**Project Summary** 


Project Summary: Mitchell Road **Activity:** Routine/Preventive Maintenance

**Duration:** 02/22/18-04/17/19

## **Narrative Description of Project:**

Project improved 4,199 L.F. of drainage system. Grubbed and cleared 20 L.F. of workshelf. Cleaned out 3,429 L.F. of channel and 750 L.F. of roadside ditch. Jetted (2) crossline pipes and (1) driveway pipe. Replaced (1) crossline pipe. Installed rip rap for erosion control.

2018-538 / Mitchell Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CCO / Channel - cleaned out	194.0	\$4,333.84	\$1,246.85	\$203.88	\$0.00	\$2,786.94	\$8,571.51
CLPJT / Crossline Pipe - Jetted	8.0	\$178.24	\$34.72	\$24.81	\$0.00	\$114.72	\$352.49
CPRPL / Crossline Pipe - Replaced	50.0	\$1,041.00	\$261.85	\$1,031.45	\$0.00	\$651.30	\$2,985.60
HAUL / Hauling	126.0	\$2,798.42	\$1,405.20	\$1,582.89	\$0.00	\$1,497.42	\$7,283.93
PRRECON / Project Reconnaissance	18.0	\$412.62	\$80.21	\$81.11	\$0.00	\$159.78	\$733.72
RSDCL / Roadside Ditch - Cleanout	24.0	\$534.64	\$143.32	\$20.97	\$0.00	\$343.44	\$1,042.37
STAGING / Staging Materials/Equipment	15.0	\$309.90	\$96.37	\$25.63	\$0.00	\$193.35	\$625.25
UTLOC / Utility locates	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
WSDR / Workshelf - Dressed	40.0	\$830.40	\$106.74	\$55.92	\$0.00	\$519.00	\$1,512.06
WSGRB / Workshelf - Grubbed	25.0	\$559.40	\$115.20	\$104.21	\$0.00	\$327.55	\$1,106.36
2018-538 / Mitchell Road Sub Total	502.5	\$11,055.85	\$3,490.46	\$3,130.86	\$0.00	\$6,606.73	\$24,283.90
Grand Total	502.5	\$11,055.85	\$3,490.46	\$3,130.86	\$0.00	\$6,606.73	\$24,283.90
Before	During				After		





(No Picture Available)

