

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Pinewood Circle

Activity: Routine/Preventive Maintenance

Duration: 05/02/19-05/20/19

Narrative Description of Project:

Project improved 2,562 L.F. of drainage system. Cleaned out 2,562 L.F. of roadside ditch. Jetted (48) driveway pipes and (2) crossline pipes. Handseeded for erosion control.

2019-563 / Pinewood Circle	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
DPJT / Driveway Pipe - Jetted	40.0	\$891.20	\$766.40	\$129.94	\$0.00	\$573.60	\$2,361.14
HAND / HANDSEEDED	6.0	\$195.66	\$10.80	\$357.26	\$0.00	\$40.32	\$604.04
HAUL / Hauling	36.0	\$823.32	\$509.76	\$116.16	\$0.00	\$129.78	\$1,579.02
RSDCL / Roadside Ditch - Cleanout	111.0	\$2,492.85	\$538.40	\$139.48	\$0.00	\$1,138.80	\$4,309.53
UTLOC / Utility locates	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
2019-563 / Pinewood Circle Sub Total	195.0	\$4,446.61	\$1,825.36	\$742.84	\$0.00	\$1,882.50	\$8,897.31
Grand Total	195.0	\$4,446.61	\$1,825.36	\$742.84	\$0.00	\$1,882.50	\$8,897.31

(No Pictures Available)





