

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Johnson Landing Road

Activity: Routine/Preventive Maintenance

Duration: 06/13/18-07/17/18

Narrative Description of Project:

Project improved 240 L.F. of drainage system. Grubbed and cleared 240 L.F. of workshelf. Cleaned out 180 L.F. of channel. Installed (1) driveway pipe, (2) access pipes and rip rap for erosion control.

2018-621 / Johnson Landing Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
APINS / Access pipe - installed	60.0	\$1,443.20	\$342.13	\$1,293.06	\$0.00	\$821.80	\$3,900.19
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
CCO / Channel - cleaned out	38.0	\$879.00	\$137.48	\$158.35	\$0.00	\$410.90	\$1,585.73
WSGRB / Workshelf -Grubbed	40.0	\$920.20	\$137.48	\$27.04	\$0.00	\$533.00	\$1,617.72
DPINS / Driveway Pipe - Installed	16.0	\$346.76	\$64.56	\$372.42	\$0.00	\$171.72	\$955.46
HAUL / Hauling	76.0	\$1,684.96	\$1,033.50	\$1,895.42	\$0.00	\$659.40	\$5,273.28
PP / Project Preparation	12.0	\$288.64	\$72.00	\$42.65	\$0.00	\$164.36	\$567.65
TC / Traffic Control - Jobsite	6.0	\$129.80	\$7.68	\$18.72	\$0.00	\$77.76	\$233.96
UTLOC / Utility locates	1.5	\$37.05	\$0.00	\$0.00	\$0.00	\$19.85	\$56.90
2018-621 / Johnson Landing Road Sub Total	250.5	\$5,751.40	\$1,794.83	\$3,807.66	\$0.00	\$2,858.79	\$14,212.68
Grand Total	250.5	\$5,751.40	\$1,794.83	\$3,807.66	\$0.00	\$2,858.79	\$14,212.68

Before During After







