

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Ulmer Road and Devonwood Drive

Activity: Drainage Improvement

Duration: 08/06/18-11/21/18

Narrative Description of Project:

Project improved 2,332 L.F. of drainage system. Grubbed and cleared 1,237 L.F. of workshelf. Bush hogged 95 L.F. of roadside ditch and 212 L.F. of channel. Cleaned out 1,402 L.F. of channel. Installed (1) access pipe. Jetted (1) crossline pipe and (1) driveway pipe. Handseeded for erosion control.

2019-513 / Ulmer Road & Devonwood Drive	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
APINS / Access pipe - installed	80.0	\$2,188.10	\$304.89	\$340.95	\$0.00	\$932.00	\$3,765.94
APREM / Access pipe- removed	25.0	\$650.60	\$19.20	\$13.00	\$0.00	\$281.85	\$964.65
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CBH / Channel- bushhogged	15.0	\$322.08	\$266.86	\$92.06	\$0.00	\$205.25	\$886.25
CCO / Channel - cleaned out	140.0	\$4,188.55	\$745.40	\$210.84	\$0.00	\$1,843.10	\$6,987.89
DPJT / Driveway Pipe - Jetted	4.0	\$89.12	\$76.64	\$18.10	\$0.00	\$57.36	\$241.22
HAND / HANDSEEDED	12.0	\$369.36	\$15.36	\$140.00	\$0.00	\$111.44	\$636.16
HAUL / Hauling	154.0	\$3,366.48	\$2,222.52	\$1,859.58	\$0.00	\$1,473.42	\$8,921.99
LM / Loading Materials	40.0	\$842.40	\$189.78	\$66.82	\$0.00	\$529.20	\$1,628.20
ONJV / Onsite Job Visit	9.0	\$189.60	\$10.80	\$27.82	\$0.00	\$119.58	\$347.80
PL / Project Layout	28.0	\$564.48	\$55.51	\$21.40	\$0.00	\$263.55	\$904.94
PS / Push up soil	6.0	\$122.76	\$39.43	\$58.26	\$0.00	\$76.32	\$296.77
STBY / Stand By	20.0	\$440.60	\$283.20	\$65.00	\$0.00	\$144.20	\$933.00
UTLOC / Utility locates	3.5	\$120.95	\$3.60	\$4.28	\$0.00	\$49.76	\$178.59
WSGRB / Workshelf - Grubbed	348.0	\$9,424.80	\$5,426.73	\$1,414.16	\$0.00	\$4,655.02	\$20,920.71
WSL / Workshelf - Level	20.0	\$397.20	\$200.80	\$55.64	\$0.00	\$244.20	\$897.84
2019-513 / Ulmer Road & Devonwood Drive Sub Total	906.0	\$23,309.76	\$9,860.72	\$4,387.90	\$0.00	\$10,986.24	\$48,544.62
Grand Total Before	906.0	\$23,309.76	\$9,860.72	\$4,387.90	\$0.00	\$10,986.24	\$48,544.62
		During				After	

(No Picture Available)











