



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Calico Court

Activity: Routine/Preventive Maintenance

Duration: 10/08/18-10/29/18

Narrative Description of Project:

Project improved 1,774 L.F. of drainage system. Cleaned out 1,774 L.F. of roadside ditch. Jetted (2) crossline pipes and (19) driveway pipes. Hydroseeded for erosion control.

2019-524 / Calico Court

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CLPJT / Crossline Pipe - Jetted	10.0	\$222.80	\$191.60	\$52.70	\$0.00	\$143.40	\$610.50
DPJT / Driveway Pipe - Jetted	36.0	\$802.08	\$689.76	\$163.02	\$0.00	\$516.24	\$2,171.10
HAUL / Hauling	65.5	\$1,434.69	\$927.48	\$344.04	\$0.00	\$223.51	\$2,929.72
HYDR / Hydroseeding	20.0	\$533.05	\$31.64	\$1,005.16	\$0.00	\$265.65	\$1,835.50
RSDCL / Roadside Ditch - Cleanout	171.0	\$4,958.82	\$968.09	\$270.11	\$0.00	\$2,315.59	\$8,512.61
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2019-524 / Calico Court Sub Total	304.5	\$7,996.47	\$2,808.57	\$1,835.04	\$0.00	\$3,471.00	\$16,111.08
Grand Total	304.5	\$7,996.47	\$2,808.57	\$1,835.04	\$0.00	\$3,471.00	\$16,111.08

Before



During



After





Project: Calico Court

Activity: Routine/ Preventive Maintenance

Project #: 2019-524

Township/SW Dist: Port Royal Island/9

Completed: October 2018

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 170 feet