

## Beaufort County Public Works Stormwater Infrastructure

**Project Summary** 

**Project Summary:** Thomas Lawton Drive

**Activity:** Routine/Preventive Maintenance

**Duration:** 08/27/18-09/27/18

## **Narrative Description of Project:**

Project improved 450 L.F. of drainage system. Cleaned out 354 L.F. of roadside ditch. Jetted (1) crossline pipe, (6) driveway pipes and 96 L.F. of roadside pipe.

2019-520 / Thomas Lawton Drive	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
DPJT / Driveway Pipe - Jetted	12.0	\$442.08	\$52.08	\$45.56	\$0.00	\$185.58	\$725.30
HAUL / Hauling	16.0	\$356.32	\$226.56	\$73.66	\$0.00	\$230.72	\$887.26
PP / Project Preparation	6.0	\$193.47	\$11.52	\$18.78	\$0.00	\$80.01	\$303.78
PRRECON / Project Reconnaissance	15.0	\$334.15	\$18.00	\$12.70	\$0.00	\$214.65	\$579.50
RSDCL / Roadside Ditch - Cleanout	70.0	\$2,030.80	\$305.84	\$78.10	\$0.00	\$943.90	\$3,358.64
TC / Traffic Control - Jobsite	12.0	\$267.42	\$21.60	\$11.40	\$0.00	\$172.08	\$472.50
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2019-520 / Thomas Lawton Drive Sub Total	132.5	\$3,658.38	\$635.60	\$240.20	\$0.00	\$1,833.55	\$6,367.73
Grand Total	132.5	\$3,658.38	\$635.60	\$240.20	\$0.00	\$1,833.55	\$6,367.73



**Before** 



**During** 



**After** 

