

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: James Grant Road and Renell Road

Activity: Routine/Preventive Maintenance

Duration: 05/28/19-07/10/19

Narrative Description of Project:

Project improved 2,387 L.F. of drainage system. Cleaned out 1,405 L.F. of channel and 982 L.F. of roadside ditch. Jetted (3) access pipes and (6) driveway pipes. Hydroseeded for erosion control.


2019-567 / James Grant Road and Renell Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CCO / Channel - cleaned out	60.0	\$1,725.60	\$358.30	\$80.04	\$0.00	\$533.40	\$2,697.34
DPJT / Driveway Pipe - Jetted	14.0	\$309.33	\$268.24	\$30.13	\$0.00	\$115.29	\$722.99
HAUL / Hauling	58.0	\$1,334.98	\$840.24	\$231.66	\$0.00	\$121.51	\$2,528.39
HYDR / Hydroseeding	30.0	\$866.45	\$111.04	\$443.64	\$0.00	\$195.45	\$1,616.58
RSDCL / Roadside Ditch - Cleanout	90.0	\$2,588.40	\$623.34	\$112.89	\$0.00	\$800.10	\$4,124.73
UTLOC / Utility locates	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
2019-567 / James Grant Road and Renell Road Sub Total	254.0	\$6,868.34	\$2,201.16	\$898.36	\$0.00	\$1,765.75	\$11,733.61
Grand Total	254.0	\$6,868.34	\$2,201.16	\$898.36	\$0.00	\$1,765.75	\$11,733.61

Before During After

(No Picture Available)









Feet

Date Print:08/19/19

File:C:\project summaries map/James Grant Road and Renell Road Map #2_2019-567

Legend

Channel Pipe Channel Stream Crossline Pipe Driveway Pipe Lateral Lateral Pipe River Road Pipe

Roadside Roadside Pipe

Bleeder Pipe

Drainage Type Access Pipe

