



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Sheldon Bush Hog

**Activity:** Routine/Preventive Maintenance

**Duration:** 07/01/19-10/09/19

**Narrative Description of Project:**

First Rotation: 07/01/19-10/09/19 Project improved 93,370 L.F. of drainage system. Bush hogged 93,370 L.F. of channel. This project consisted of the following areas: Jasmine Hall Road (7,302 L.F.), River Oaks Road (2,822 L.F.), Pap Kee Lane (1,428 L.F.), Seigler Road (425 L.F.), Dean Hall Road (356 L.F.), Horace Dawson Lane (5,532 L.F.), Archie Sumpter Lane (4,435 L.F.), Johnson Road (1,200 L.F.), Mitchell Road (8,991 L.F.), Paige Point Bluff (580 L.F.), Priester Road (1,490 L.F.), Robinson Hill Road (2,011 L.F.), Sheldon Drop Off Center (1,016 L.F.), George Williams Lane (2,880 L.F.), Fire Station Lane (430 L.F.), Cuthbert Farm Road (1,142 L.F.), Greenleaf Lane (420 L.F.) Huspah Drive (3,769 L.F.), Huspah Court S (1,363 L.F.), Huspah Court N (923 L.F.), Bailey Road (2,462 L.F.), Nix Road (2,410 L.F.), Prescott Road (1,417 L.F.), Albertha Fields Circle (3,518 L.F.), Booker T. Washington Circle (2,144 L.F.), Horse Tail Road (3,564 L.F.), Dash Road (598 L.F.), Big Estate Road (1,962 L.F.), African Baptist Church Road (2,294 L.F.), Joseph Lane (1,711 L.F.), Newberry Circle (1,139 L.F.), Swallowtail Lane (2,152 L.F.), Gray Road (4,157 L.F.), Big Estate Circle (1,966 L.F.), Boone Hall Court (10,237 L.F.), Big Estate Drop Off Center (1,156 L.F.), Jenkins Road (735) and Williams Campbell Road (1,653 L.F.)

**2020-303 / Sheldon Bush Hog**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
CBH / Channel- bushhogged	922.0	\$19,423.92	\$10,339.30	\$2,108.90	\$0.00	\$12,203.17	\$44,075.29
HAUL / Hauling	6.0	\$137.94	\$207.84	\$61.83	\$0.00	\$0.00	\$407.61
2020-303 / Sheldon Bush Hog Sub Total	930.0	\$19,605.44	\$10,547.14	\$2,170.73	\$0.00	\$12,203.17	\$44,526.48
<b>Grand Total</b>	<b>930.0</b>	<b>\$19,605.44</b>	<b>\$10,547.14</b>	<b>\$2,170.73</b>	<b>\$0.00</b>	<b>\$12,203.17</b>	<b>\$44,526.48</b>

**Before**



**During**



**After**

