

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Ihly Farm Road

Activity: Routine/Preventive Maintenance

Duration: 09/26/19-11/07/19

Narrative Description of Project:


Project improved 3,481 L.F. of drainage system. Bush hogged 1,378 L.F. of channel. Cleaned out 1,550 L.F. of channel and 553 L.F. of roadside ditch.

2020-015 / Ihly Farm Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CBH / Channel- bushhogged	30.0	\$608.25	\$293.04	\$92.65	\$0.00	\$198.45	\$1,192.39
CCO / Channel - cleaned out	145.0	\$3,079.21	\$820.87	\$244.45	\$0.00	\$1,207.41	\$5,351.94
DEBREM / Debris Removal - Jobsite	65.0	\$1,357.79	\$517.45	\$163.45	\$0.00	\$518.67	\$2,557.36
HAUL / Hauling	61.0	\$1,362.07	\$863.76	\$170.20	\$0.00	\$807.52	\$3,203.55
RSDCL / Roadside Ditch - Cleanout	30.0	\$608.25	\$268.70	\$48.30	\$0.00	\$198.45	\$1,123.70
2020-015 / Ihly Farm Road Sub Total	332.5	\$7,048.26	\$2,763.82	\$719.05	\$0.00	\$2,930.50	\$13,461.62
Grand Total	332.5	\$7,048.26	\$2,763.82	\$719.05	\$0.00	\$2,930.50	\$13,461.62

Before During After

(No Picture Available) (No Picture Available)





File:C:\project summaries map/lhly Farm Road Map #1_2020-015





File:C:\project summaries map/lhly Farm Road Map #3_2020-015