



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Port Royal Island Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 07/08/19-11/14/19

Narrative Description of Project:

First Rotation: 07/08/19-11/14/19 Project improved 66,073 L.F. of drainage system. Bush hogged 66,073 L.F. of channel. This project consisted of the following areas: Rice Road (916 L.F.), Donaldson Camp Road (143 L.F.), Sammie Lane (784 L.F.), Leo Green Road (1,415 L.F.), Broad River Boulevard (920 L.F.), Possum Hill Road (900 L.F.), Burton Wells Road (7,428 L.F.), Burton Wells Park (5,170 L.F.), VFW Fairground (63 L.F.), Josephine Drive (235 L.F.), Blackburn Pierce Drive (159 L.F.), Franklin Drive (2,233 L.F.), Brilliant Lane (685 L.F.), Pine Grove Road (1,561 L.F.), Donaldson Drive (1,567 L.F.), County Shed Road (844 L.F.), Mamie Frazer Lane (471 L.F.), Peace Haven Drive (452 L.F.), Godwin Road (333 L.F.), Powell Drive (2,905 L.F.), Roseida Road (1,914 L.F.), Roseida Road Ext (2,401 L.F.), Lawson Road (663 L.F.), Zehm (7,820 L.F.), Bay Pines Road (3,013 L.F.), Schein Loop (2,128 L.F.), MrOz Road (1,170 L.F.), Pelican Circle (76 L.F.), Irongate Drive (217 L.F.), Capehart Circle (478 L.F.), Parker Drive (2,671 L.F.), Young Circle (1,096 L.F.), Gillison Loop (396 L.F.), Hobcaw Drive (1,232 L.F.), Delaney Circle (1,262 L.F.), Squash Court (485 L.F.), Island Tank Road (222 L.F.), Poppy Hill Road (3,431 L.F.), Gamecock Way (1,424 L.F.), Smalls Hill Road (595 L.F.), Mulrain Road (235 L.F.), Smith Road (100 L.F.), Ihly Farm Road (1,374 L.F.), Moultrie Circle (346 L.F.), Chisholm Hill Road (1,945 L.F.) and Greenleaf Lane (195)

2020-301 / Port Royal Island Bush Hog

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
CBH / Channel- bushhogged	998.0	\$20,281.05	\$12,041.71	\$2,818.75	\$0.00	\$7,358.17	\$42,499.68
2020-301 / Port Royal Island Bush Hog Sub Total	1000.0	\$20,324.63	\$12,041.71	\$2,818.75	\$0.00	\$7,358.17	\$42,543.26
Grand Total	1000.0	\$20,324.63	\$12,041.71	\$2,818.75	\$0.00	\$7,358.17	\$42,543.26

Before



During



After

